



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 08SC

5/17/2017 06:00 - 5/17/2017 06:00

Report# 8

Division PERMIAN BASIN DIVISION		API 42-317-40597		Unique Well ID TX102384		Well Configuration Type HORIZONTAL	
Surface Legal Location S27-7 , U L SVY, U27		Field Name SPRABERRY		County MARTIN		State TEXAS	
Ground Elevation (ft) 2,916		Current Elevation 2,937.00, Unit 410 - KB 21		Current KB to GL (ft) 21.00		Spud Date 2/4/2017	
						Dry Hole TD Date 3/31/2017	
Total Depth (All) (ft, KB) Original Hole - 17,196.0		Total Depth All (TVD) (ft, KB) Original Hole - 9,514.3		PBTD (All) (ft, KB)			
Primary Job Type AFE - DRL-CT (Completion)		Secondary Job Type				Objective	
Purpose							
Operations at Report Time				Remarks			
Operations Summary MIRU HES frac equipment, Circle 8 crane, Pioneer ELU, Scorpion grease package, S3 pump down pumps, and Colt test pump. Pressure test lubricator and S3 lines to 9,500 psi. Good test.							
AFE Number DRL-10869-CT		Job AFE + Supp Amount (Cost) 5,580,000.00		Daily Field Est Total (Cost)		Cum Field Est To Date (Cost) 20,864.77	
Time Log							
Start Time	End Time	Dur (hr)	Activity	Code	Com		
06:00	18:00	12.00	R/D FRAC EQUIP	STIM	MIRU HES frac equipment, Circle 8 crane, Pioneer ELU, Scorpion grease package, S3 pump down pumps, and Colt test pump. Pressure test lubricator and S3 lines to 9,500 psi. Good test.		