



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 08SC

5/21/2017 06:00 - 5/22/2017 06:00

Report# 12

Division PERMIAN BASIN DIVISION		API 42-317-40597		Unique Well ID TX102384		Well Configuration Type HORIZONTAL			
Surface Legal Location S27-7 , U L SVY, U27		Field Name SPRABERRY		County MARTIN		State TEXAS			
Ground Elevation (ft) 2,916		Current Elevation 2,937.00, Unit 410 - KB 21		Current KB to GL (ft) 21.00		Spud Date 2/4/2017		Dry Hole TD Date 3/31/2017	
Total Depth (All) (ft, KB) Original Hole - 17,196.0				Total Depth All (TVD) (ft, KB) Original Hole - 9,514.3				PBTD (All) (ft, KB)	
Primary Job Type AFE - DRL-CT (Completion)				Secondary Job Type				Objective	
Purpose									

Operations at Report Time Continue 24 hr completions	Remarks
---	---------

Operations Summary Plug/perf and frac stages #20 thru #25
--

AFE Number DRL-10869-CT	Job AFE + Supp Amount (Cost) 5,580,000.00	Daily Field Est Total (Cost) 11,128.00	Cum Field Est To Date (Cost) 102,729.01
----------------------------	--	---	--

Time Log					
Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	08:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #20 PERFORATIONS = 14,196 - 14,315'
08:00	10:00	2.00	FRACTURE	STIM	FRAC STAGE # 20 AVG RATE = 70 BPM AVG PSI = 5,390 PSI TOTAL FLUID = 4,845 BBLS TOTAL SAND = 188,782 LBS
10:00	12:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #21 PERFORATIONS = 14,050 - 14,168'
12:00	14:00	2.00	FRACTURE	STIM	FRAC STAGE # 21 AVG RATE = 70 BPM AVG PSI = 5,301 PSI TOTAL FLUID = 4,587 BBLS TOTAL SAND = 209,409 LBS
14:00	16:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #22 PERFORATIONS = 13,903 - 14,022'
16:00	18:00	2.00	FRACTURE	STIM	FRAC STAGE # 22 AVG RATE = 70 BPM AVG PSI = 5,175 PSI TOTAL FLUID = 4,631 BBLS TOTAL SAND = 209,008 LBS
18:00	20:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #23 PERFORATIONS = 13,757 - 13,875'
20:00	22:00	2.00	FRACTURE	STIM	FRAC STAGE # 23 AVG RATE = 70 BPM AVG PSI = 5,110 PSI TOTAL FLUID = 4,665 BBLS TOTAL SAND = 202,914 LBS
22:00	00:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #24 PERFORATIONS = 13,610 - 13,729'
00:00	01:30	1.50	FRACTURE	STIM	FRAC STAGE # 24 AVG RATE = XX BPM AVG PSI = XXXX PSI TOTAL FLUID = XXXX BBLS TOTAL SAND = XXXXXX LBS
01:30	03:00	1.50	WL PERFORATE	PERF	PERFORATE STAGE #25 PERFORATIONS: 13,466' - 13,580'



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 08SC

5/21/2017 06:00 - 5/22/2017 06:00

Report# 12

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
03:00	04:30	1.50	FRACTURE	STIM	FRAC STAGE #25 AVG RATE = XX BPM AVG PSI = XXXX PSI TOTAL FLUID = XXXX BBLS TOTAL SAND = XXXXXX LBS
04:30	06:00	1.50	WL PERFORATE	PERF	PERFORATE STAGE #26 PERFORATIONS: 13,319' - 13,434'