



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 08SC

5/24/2017 06:00 - 5/25/2017 06:00

Report# 15

Division PERMIAN BASIN DIVISION		API 42-317-40597		Unique Well ID TX102384		Well Configuration Type HORIZONTAL			
Surface Legal Location S27-7 , U L SVY, U27		Field Name SPRABERRY		County MARTIN		State TEXAS			
Ground Elevation (ft) 2,916		Current Elevation 2,937.00, Unit 410 - KB 21		Current KB to GL (ft) 21.00		Spud Date 2/4/2017		Dry Hole TD Date 3/31/2017	
Total Depth (All) (ft, KB) Original Hole - 17,196.0				Total Depth All (TVD) (ft, KB) Original Hole - 9,514.3				PBTD (All) (ft, KB)	
Primary Job Type AFE - DRL-CT (Completion)				Secondary Job Type				Objective	
Purpose									

Operations at Report Time Continue 24 hr completions	Remarks
---	---------

Operations Summary Plug/perf and frac stages #39 thru #45
--

AFE Number DRL-10869-CT	Job AFE + Supp Amount (Cost) 5,580,000.00	Daily Field Est Total (Cost) 188,855.00	Cum Field Est To Date (Cost) 342,222.98
----------------------------	--	--	--

Time Log					
Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	08:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #39 PERFORATIONS: 11,413' - 11,532'
08:00	09:30	1.50	FRACTURE	STIM	FRAC STAGE #39 AVG RATE = 70 BPM AVG PSI = 5,352 PSI TOTAL FLUID = 4,427 BBLS TOTAL SAND = 209,782 LBS
09:30	11:30	2.00	WL PERFORATE	PERF	PERFORATE STAGE #40 PERFORATIONS: 11,267' - 11,385'
11:30	13:00	1.50	FRACTURE	STIM	FRAC STAGE #40 AVG RATE = 70 BPM AVG PSI = 5,208 PSI TOTAL FLUID = 4,398 BBLS TOTAL SAND = 209,161 LBS
13:00	15:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #41 PERFORATIONS: 11,120' - 11,239'
15:00	16:30	1.50	FRACTURE	STIM	FRAC STAGE #41 AVG RATE = 70 BPM AVG PSI = 5,137 PSI TOTAL FLUID = 4,376 BBLS TOTAL SAND = 208,581 LBS
16:30	18:30	2.00	WL PERFORATE	PERF	PERFORATE STAGE #42 PERFORATIONS: 10,974' - 11,092'
18:30	20:15	1.75	FRACTURE	STIM	FRAC STAGE #42 AVG RATE = 61 BPM AVG PSI = 5,198 PSI TOTAL FLUID = 4,550 BBLS TOTAL SAND = 211,605 LBS
20:15	22:15	2.00	WL PERFORATE	PERF	PERFORATE STAGE #43 PERFORATIONS: 10,827' - 10,946'
22:15	00:00	1.75	FRACTURE	STIM	FRAC STAGE #43 AVG RATE = 61 BPM AVG PSI = 5,114 PSI TOTAL FLUID = 4,485 BBLS TOTAL SAND = 210,544 LBS
00:00	01:45	1.75	WL PERFORATE	PERF	PERFORATE STAGE #44 PERFORATIONS: 10,681' - 10,799'



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 08SC

5/24/2017 06:00 - 5/25/2017 06:00

Report# 15

Time Log					
Start Time	End Time	Dur (hr)	Activity	Code	Com
01:45	03:45	2.00	FRACTURE	STIM	FRAC STAGE #44 AVG RATE = XX BPM AVG PSI = XXXX PSI TOTAL FLUID = XXXX BBLs TOTAL SAND = XXXXXX LBS
03:45	06:00	2.25	WL PERFORATE	PERF	PERFORATE STAGE #45 PERFORATIONS: 10,534' - 10,653'