



## QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 08SC

6/7/2017 06:00 - 6/8/2017 06:00

Report# 19

Division PERMIAN BASIN DIVISION		API 42-317-40597		Unique Well ID TX102384		Well Configuration Type HORIZONTAL	
Surface Legal Location S27-7 , U L SVY, U27		Field Name SPRABERRY		County MARTIN		State TEXAS	
Ground Elevation (ft) 2,916		Current Elevation 2,937.00, Unit 410 - KB 21		Current KB to GL (ft) 21.00		Spud Date 2/4/2017	
						Dry Hole TD Date 3/31/2017	
Total Depth (All) (ft, KB) Original Hole - 17,196.0		Total Depth All (TVD) (ft, KB) Original Hole - 9,514.3		PBTD (All) (ft, KB)			
Primary Job Type AFE - DRL-CT (Completion)		Secondary Job Type				Objective	
Purpose							
Operations at Report Time				Remarks			
Operations Summary DO plugs.							
AFE Number DRL-10869-CT		Job AFE + Supp Amount (Cost) 5,580,000.00		Daily Field Est Total (Cost) 45,379.77		Cum Field Est To Date (Cost) 3,059,982.93	
<b>Time Log</b>							
Start Time	End Time	Dur (hr)	Activity	Code	Com		
06:00	06:00	24.00	TRIP	TRP	Continue RIH and drill out plugs #35 thru #1 with 542 jts of 2 7/8" PH-6 work string while pumping 3.75 bpm at 2,000 psi, returning 3.75 bpm with 400 psi on manifold to an EOT depth of 17,006' (RSI at 16,979'). Circulate (2) dyed gel sweeps to surface at report time.		