



## QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 N 09SA

5/23/2017 06:00 - 5/24/2017 06:00

Report# 7

Division PERMIAN BASIN DIVISION	API 42-317-40598	Unique Well ID TX102386	Well Configuration Type HORIZONTAL
Surface Legal Location S30-7 , U L SVY, U27	Field Name SPRABERRY	County MARTIN	State TEXAS
Ground Elevation (ft) 2,919	Current Elevation 2,944.00, Unit 103 - KB 25	Current KB to GL (ft) 25.00	Spud Date 12/24/2016
Total Depth (All) (ft, KB) Original Hole - 17,070.0		Total Depth All (TVD) (ft, KB)	PBTD (All) (ft, KB)
Primary Job Type AFE - DRL-CT (Completion)		Secondary Job Type	Objective
Purpose			
Operations at Report Time		Remarks	

Operations Summary  
MIRU S3 pump truck. Load annulus with TFW and SI. Test S3 main line to 10,000 psi. Good test. Open well and test 5 1/2" 20# HCP-110 csg to 10,000 psi. Good test. Held 10,000 psi for 21 minutes and toe sleeve opened up. Inject 5 bbls TFW at 5.6 bpm and 6,700 psi. SIW and bled frac tree to zero psi. Swing over to UL 7-2730 N 09MB. Wait on completions.

AFE Number DRL-10871-CT	Job AFE + Supp Amount (Cost) 5,580,000.00	Daily Field Est Total (Cost) 1,095.88	Cum Field Est To Date (Cost) 16,155.69
----------------------------	--	--	---

### Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	08:00	2.00	MISCELLANEOUS	OTH	MIRU S3 pump truck. Load annulus with TFW and SI. Test S3 main line to 10,000 psi. Good test. Open well and test 5 1/2" 20# HCP-110 csg to 10,000 psi. Good test. Held 10,000 psi for 21 minutes and toe sleeve opened up. Inject 5 bbls TFW at 5.6 bpm and 6,700 psi. SIW and bled frac tree to zero psi. Swing over to UL 7-2730 N 09MB. Wait on completions.