



## QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 N 09SA

6/1/2017 06:00 - 6/2/2017 06:00

Report# 13

Division PERMIAN BASIN DIVISION		API 42-317-40598		Unique Well ID TX102386		Well Configuration Type HORIZONTAL	
Surface Legal Location S30-7 , U L SVY, U27		Field Name SPRABERRY		County MARTIN		State TEXAS	
Ground Elevation (ft) 2,919		Current Elevation 2,944.00, Unit 103 - KB 25		Current KB to GL (ft) 25.00		Spud Date 12/24/2016	
						Dry Hole TD Date 3/29/2017	
Total Depth (All) (ft, KB) Original Hole - 17,070.0		Total Depth All (TVD) (ft, KB)				PBTD (All) (ft, KB)	
Primary Job Type AFE - DRL-CT (Completion)		Secondary Job Type				Objective	
Purpose							
Operations at Report Time				Remarks			
Operations Summary MIRU Cretic 2 3/8" CTU. RIH and mill plug for stage #20 and wash down to plug for stage #19. POOH and RDMO CTU.							
AFE Number DRL-10871-CT		Job AFE + Supp Amount (Cost) 5,580,000.00		Daily Field Est Total (Cost) 46,531.29		Cum Field Est To Date (Cost) 231,516.93	
<b>Time Log</b>							
Start Time	End Time	Dur (hr)	Activity	Code	Com		
06:00	06:00		WAITING ON EQUIP/TOOLS	WOT	MIRU Cretic 2 3/8" CTU.		