



UNIVERSITY 10 2702H

Wellbore Name: OH

WEST UNRESTRICTED

CONFIDENTIAL

## Partner Report

Report # 6 Date: 8/28/2013 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location S 27, BLK 10, ULS	API/UWI 4238338227	Latitude (°) 31° 14' 6.748" N	Longitude (°) 101° 31' 14.3" W	Ground Elev... 2,713.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,738.00	Tubing Head Elevation (ft)

## Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB)	Authorized Depth TVD (ftKB)	API/UWI 4238338227
--------------------------------------	-------------------------	-----------------------------	-----------------------

## Costs

WBS Number 01-04863.01;01-04863.02;01-04863.05;01-04863.04;01-04863.03	Planned Days (days) 29.38	Daily Cost (Cost) \$2,002	Cum To Date (Cost) \$43,512	Total WBS+Sup (Cost) \$7,705,620	Job % Complete (%) 17.7
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	6.00	\$2,002	\$43,512	\$1,702,000	\$1,658,488
COMPLETION	0.00	\$0	\$0	\$400,000	\$400,000

## Daily Operations

Rig PRO OILFIELD SERVICES, 1					
Drilled Last 24 Hours (ft)	End Depth (ftKB)	End Depth (TVD) (ftKB)	DFS (days)	Report Number	Report End Date
52.00	400.0	400.0	3.44	6	8/28/2013

Last Casing String

Status at 6 AM DRILLING OUT SURFACE	24 Hour Forecast TD WELL AND RUN CASING
--	--

## Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	07:00	1.00	CIRC	ACTIVE	CIRC B/U. PUMPING 1 HI-VIS SWEEP BRINGING BACK LARGE AMOUNTS OF SAND AND SHALE
07:00	15:00	8.00	RIGSVC	ACTIVE	SHUT DOWN TO FIX TOP DRIVE
15:00	17:00	2.00	TRIP	ACTIVE	MAKE UP MAGNET AND FISHING BHA AND TRIP IN HOLE
17:00	18:30	1.50	TRIP	ACTIVE	TAGE BOTTOM, PUMP FOR 10 MINS AND PULL OUT OF HOLE WITH MIN DRAG. RETREIVED TOP DRIVE PIN ON FIRST TRY
18:30	01:00	6.50	RIGSVC	ACTIVE	SWAP OUT THE PRO #1 WITH PRO #2 AND RIG UP SAME
01:00	04:00	3.00	TRIP	ACTIVE	MAKE UP NEW DRILLING BHA AND TRIP IN HOLE
04:00	06:00	2.00	DRLG	ACTIVE	DRILLING FROM 348' KB TO 400' KB. TAKING SURVEYS EVERY 30' WITH EM TOOL. PUMPING HI-VIS SWEEPS EVERY 95'. WOB=15 RPM=100 GPM=400