

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date9/20/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date
Job Information								
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date
AFE Number 1550466		Supplemental AFE Number		Daily Field Est (Cost) 37,632		Cum Field Est (Cost) 53,385		
Number of Stages (ft) 57		Lateral Length (ft) 9,965		Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts								
Contacts CSV, BO WELLS, ; COMP ENG, CORLEY WALTERS, ; COMP SUPT, DALE BLOCKER,								
Daily Operations								
Operations Summary W/O Toe Prep - Rigging up to well @ TOR								
Planned Operations Toe Prep with 1st Stage gun run								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unschd Type	NPT
06:00	15:30	9.50	9.50	INACTIVE	No	Well SI - Inactive		No
15:30	18:30	3.00	12.50	GENERAL OPERATIONS	No	1525 - Prime pumps and test lines 1535 - OW & pressure up to 5000 psi 1540 - Pressure up 500 psi to 5500 psi 1541 - Pressure up 500 psi to 6000 psi 1542 - Pressure up 500 psi to 6500 psi 1543 - Pressure up 500 psi to 7000 psi 1544 - Pressure up 500 psi to 7500 psi 1550 - Sleeves open - PSI dropped to 3797 psi 1552 - Start puming into well - 6724 psi -10 bpm 1600 - Start 15% Hcl 23.8 bbls 1606 - Start disp of Hcl - 6715 psi 415 bbls 1641 - Acid on fromations psi drop to 4036 psi 1642 - Increase rate to 12 bpm - 4400 psi 1644 - Shut down to drop ball 1658 - Disp ball - 4121 psi 12 bpm 1725 - Reduce rate to 8 bbp - 3533 psi 1727- Land ball on seat - 8540 psi- 395 bbls 1800 - Hold pressure for 30 minutes. Final pressure 8409 psi. 1810 - Bleed off well and SI Close all valves.		No
18:30	06:00	11.50	24.00	INACTIVE	No	Well SI All valves closed		No
Safety Checks								
Time		Type		Inspected By		Description		
06:01		SAFETY MEETING		Bo Wells		PJSM and Rig up Safety		