

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date9/29/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date
Job Information								
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date
AFE Number 1550466		Supplemental AFE Number		Daily Field Est (Cost) 3,196		Cum Field Est (Cost) 152,650		
Number of Stages (ft) 57		Lateral Length (ft) 9,965		Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts								
Contacts								
Daily Operations								
Operations Summary MIRU flow iron & tank, PTST iron, NU goat head & crown valve, set zipper manifold, RU water transfer to working tanks, RDMO iron from pump down line that is going out at the end of the month, replace 3-1/16" wing valve on flow-cross.Pressure test goat head and crown valves 9800 psi Test good. Bleed off and secure well								
Planned Operations Replace iron on pump down line, spot in office trailer.								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unschd Type	NPT
06:00	07:30	1.50	1.50	INACTIVE	Yes	WSI & secure.		No
07:30	08:00	0.50	2.00	SAFETY MEETING	No	PJSM		No
08:00	11:30	3.50	5.50	RIG UP/DOWN	No	MIRU 2" flow iron & tank, set anchors for flow line, MIRU water transfer to the back of working tanks, take out iron that was going out of date this month on pump down line.		No
11:30	12:00	0.50	6.00	PRESSURE TEST	No	While PTST flow iron found leak on the outside manual 3-1/16" valve on flow-cross (packing around stem). Isolate flow iron & test off-set wells.		No
12:00	16:00	4.00	10.00	RIG UP/DOWN	No	NU 7-1/16" 10M goat head w/ 7-1/16" 10M x 5-1/8" 10M change over spool & 5-1/8" 10M crown valve, spot in 3 way zipper manifold & NU single 7-1/16" 10M goat head on frac side.		No
16:00	19:00	3.00	13.00	DOWNTIME	No	Replace packing in 3-1/16" wing vlave on flow-cross, worng packing was brought out from the shop, will swap out the valve instead.		No
19:00	20:00	1.00	14.00	PRESSURE TEST	No	Pressure test connection on goathead /crown valve to 9800 psi Test good.Well SI and secure		No
20:00	06:00	10.00	24.00	INACTIVE	No	Well shut in and secure		No
Safety Checks								
Time		Type			Inspected By		Description	
07:30		SAFETY MEETING			Chris Cobbs		Discuss & review JSA's, Discuss todays agenda.	