

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date10/4/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date	
AFE Number 1550466		Supplemental AFE Number		Daily Field Est (Cost) 18,860		Cum Field Est (Cost) 176,631			
Number of Stages (ft) 46		Lateral Length (ft) 9,965		Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts									
Contacts COMP SUPT, BEN MCCORMICK, ; COMP ENG, CORLEY WALTERS, ; COMP SUPT, DALE BLOCKER, ; CSV, JERRY GOSA, ; CSV, MICAH FALGOUT, ; CSV, JUSTIN SMITH,									
Daily Operations									
Operations Summary Finish RU ops, Test all frac equipment and Iron, Waiting for wellhead tech to repair hyd wing valve, Set frac, Intermediate and surface PSV'si, Begin Loading sand king's, waiting on sand and repairs to Hyd wing valve at time of report.									
Planned Operations Repair hyd wing valve and re-test, Begin Frac Ops									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unsched Type	NPT
06:00	18:00	12.00	12.00	RIG UP/DOWN	No	Continue MIRU HES Frac, WL & support equipment			No
18:00	06:00	12.00	24.00	RIG UP/DOWN	No	Finish RU ops, Test all frac equipment and Iron, Stem packing on hydraulic wing valve leaking, waiting for wellhead tech to repair, Set frac PSV to 8,500psi, set intermediate PSV to 1,500 psi, set surface PSV to 500 psi, Begin Loading sand king's,			No
Safety Checks									
Time		Type			Inspected By		Description		
06:00		SAFETY MEETING			Bull/Slade		Safe MIRU Ops, Communication		
18:00		SAFETY MEETING			Micah/Jerry		Safe MIRU Ops, Communication		