

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date11/13/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date	
AFE Number 1550466		Supplemental AFE Number		Daily Field Est (Cost) 1,285		Cum Field Est (Cost) 4,765,418			
Number of Stages (ft) 46		Lateral Length (ft) 9,965		Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, DONNIE HUFFMAN, ; CSV, GREG ALLGOOD,									
Daily Operations									
Operations Summary 0 EHS. 0 NPT. Pump out plug at 3700 psi.									
Planned Operations Wait on tubing installation on adjacent well.									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT
06:00	15:00	9.00	9.00	STANDBY	No	Waiting on tubing installation on adjacent well.			No
15:00	16:00	1.00	10.00	GENERAL OPERATIONS	No	RU test pump. Pressure up and pump out packer plug at 3700 psi. ISIP 600 psi. SI&SW. RD test pump.			No
16:00	06:00	14.00	24.00	STANDBY	No	Waiting on tubing installation on adjacent well.			No
Safety Checks									
Time		Type			Inspected By		Description		
Tubing Run									
Run Date 11/6/2017	Tubing Description TUBING			Set Depth (ftKB)		Max Nominal OD (in) 5 1/2		Weight/Length (lb/ft) 6.50	String Grade L-80