

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date11/17/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 9/18/2017	End Date	
AFE Number 1550466		Supplemental AFE Number			Daily Field Est (Cost) 4,654		Cum Field Est (Cost) 4,772,026		
Number of Stages (ft) 46		Lateral Length (ft) 9,965			Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, DONNIE HUFFMAN, ; CONSLTNT, JOE WARNICK, ; WO SUPVR, RUSSELL SANDOVAL,									
Daily Operations									
Operations Summary 15 MIN SAFETY MEETING MIRU PPD S/L TRK RIH W/ 2.350" GAUGE DN TO 7370' GOOD CLN RUN POOH LD G/R - DRESSED AND TORQUED PSI GAUGE TO SPECS PU RIH W/ SINGLE PSI GAUGE SET AT 7376.40' POOH RDMO PPD S/L TRK CALLED DAVID DARR TURNED OVER TO PRODUCTION									
Planned Operations TURNED OVER TO PRODUCTION									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unsched Type	NPT
06:00	08:30	2.50	2.50	SAFETY MEETING	No	WEAR ALL PPE WATCH WIND DIRECTION PSI COMMUNICATE			No
08:30	08:45	0.25	2.75	RIG UP/DOWN	No	MIRU PPD S/L TRK			No
08:45	10:45	2.00	4.75	W/L OPERATION	No	RIH W/ 2.350" GAUGE RING DN TO 7370' GOOD CLN RUN POOH LD G/R - DRESSED AND TORQUED PSI GAUGE TO SPECS PU RIH W/ SINGLE PSI GAUGE SET AT 7376.40' POOH			No
10:45	06:00	19.25	24.00	RIG UP/DOWN	No	RDMO PPD S/L TRK CALLED DAVID DARR TURNED OVER TO PRODUCTION			No
Safety Checks									
Time		Type			Inspected By		Description		
08:30		SAFETY MEETING			RUSSELL SANDOVAL		PRE JOB SAFETY MEETING		
Plug Details									
Des		Top (ftKB)	Btm (ftKB)	OD (in)	ID (in)	Run Date	Pull Date	Com	
PRESSURE / TEMPERATURE GAUGE		7,376.4	7,378.4	1 1/4		11/16/2017		RIH W/ PSI GAUGE	
Tubing Run									
Run Date 11/6/2017	Tubing Description TUBING			Set Depth (ftKB) 7,486.5		Max Nominal OD (in) 5 1/2		Weight/Length (lb/ft) 6.50	String Grade L-80