

SABLE PERMIAN RESOURCES, LLC  
Daily Completion Partner Report

Report Date 11/13/2017  
AFE # 1550467  
Total AFE 4,547,178

UNIVERSITY 11 RE 931HS  
WELL NO. 155

API 42383398300000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 10/3/2017		End Date	
AFE Number 1550467		Supplemental AFE Number		Daily Field Est (Cost) 57,153		Cum Field Est (Cost) 4,833,356			
Number of Stages (ft) 47		Lateral Length (ft) 9,865		Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, DONNIE HUFFMAN, ; CSV, GREG ALLGOOD,									
Daily Operations									
Operations Summary 0 EHS. 0 NPT. Latch packer. Land tubing. ND BOP. NU & test production tree. RD WOR. Pump out plug. SI&SW. Standby for adjacent well operations.									
Planned Operations Standby for adjacent well operations.									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT
06:00	07:00	1.00	1.00	RUN TUBING	No	Continue RIH w/ production tubing w/ external 1/4" SS cap string. Latch pkr on/of tool. Release on/off tool. PU 2' pup for space out. MU tbg hanger w/ TWC in place. Cut and attach cap string. Land tubing in 15,000 compression on packer. Over pull 10K to confirm latch up.			No
07:00	11:30	4.50	5.50	REMOVE BOP'S	No	Clear rig floor. ND BOPE.			No
11:30	12:45	1.25	6.75	INSTALL WELLHEAD	No	NU 2 9/16" 5K production tree assembly. Test hanger seals to 5000 psi - good test. Test tree to 5000 psi - good test. Remove TWC.			No
12:45	14:15	1.50	8.25	RIG UP/DOWN	No	RD WOR.			No
14:15	15:00	0.75	9.00	GENERAL OPERATIONS	No	RU test pump. Pump out packer plug at 3700 psi. SITP 600 psi. RD test pump. SI and secure well.			No
15:00	06:00	15.00	24.00	STANDBY	No	Standby for adjacent well operaitons.			No
Safety Checks									
Time		Type			Inspected By		Description		
Tubing Run									
Run Date 10/2/2017	Tubing Description TUBING - PRODUCTION			Set Depth (ftKB) 8,086.7		Max Nominal OD (in) 5 1/2		Weight/Length (lb/ft) 6.50	String Grade L-80