

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date11/17/2017

AFE #1550467

Total AFE4,547,178

UNIVERSITY 11 RE 931HS

WELL NO. 155

API 42383398300000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 10/3/2017	End Date	
AFE Number 1550467		Supplemental AFE Number			Daily Field Est (Cost) 4,654		Cum Field Est (Cost) 4,840,635		
Number of Stages (ft) 47		Lateral Length (ft) 9,865			Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, DONNIE HUFFMAN, ; CONSLTNT, JOE WARNICK, ; WO SUPVR, RUSSELL SANDOVAL,									
Daily Operations									
Operations Summary 15 MIN SAFETY MEETING MIRU PPD S/L TRK RIH W/ 2.350" GAUGE DN TO 7325' GOOD CLN RUN POOH LD G/R - DRESSED AND TORQUED PSI GAUGE TO SPECS PU RIH W/ SINGLE PSI GAUGE SET AT 7330.30' POOH RDMO PPD S/L TRK CALLED DAVID DARR TURNED OVER TO PRODUCTION									
Planned Operations TURNED OVER TO PRODUCTION CALLED DAVID DARR									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unsched Type	NPT
06:00	13:30	7.50	7.50	SAFETY MEETING	No	WEAR ALL PPE WATCH WIND DIRECTION PSI COMMUNICATE			No
13:30	13:45	0.25	7.75	RIG UP/DOWN	No	MIRU PPD S/L TRK			No
13:45	14:45	1.00	8.75	W/L OPERATION	No	RIH W/ 2.350" GAUGE DN TO 7325' GOOD CLN RUN POOH LD G/R - DRESSED AND TORQUED PSI GAUGE TO SPECS PU RIH W/ SINGLE PSI GAUGE SET AT 7330.30' POOH			No
14:45	06:00	15.25	24.00	RIG UP/DOWN	No	RDMO PPD S/L TRK CALLED DAVID DARR TURNED OVER TO PRODUCTION			No
Safety Checks									
Time		Type			Inspected By		Description		
13:45		SAFETY MEETING			RUSSELL SANDOVAL		PRE JOB SAFETY MEETING		
Plug Details									
Des		Top (ftKB)	Btm (ftKB)	OD (in)	ID (in)	Run Date	Pull Date	Com	
PRESSURE / TEMPERATURE GAUGE		7,330.3	7,332.3	1 1/4		11/16/2017		RIH W/ PSI GAUGE	
Tubing Run									
Run Date 11/12/2017	Tubing Description TUBING - PRODUCTION			Set Depth (ftKB) 7,409.7		Max Nominal OD (in) 5 1/2		Weight/Length (lb/ft) 6.50	String Grade L-80