

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date9/28/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 9/18/2017	End Date	
AFE Number 1550416		Supplemental AFE Number			Daily Field Est (Cost) 3,197		Cum Field Est (Cost) 117,181		
Number of Stages (ft)		Lateral Length (ft) 9,943			Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP SUPT, BEN MCCORMICK,									
Daily Operations									
Operations Summary WSI & secure, re-configure flow-x putting hyd valve on inside, RDMO 2" flow iron & flow tank.									
Planned Operations NU goat head & crown valve, MIRU 2" flow iron & flow-back tank, move PD iron to the opposite side of wells.									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT
06:00	08:00	2.00	2.00	INACTIVE	Yes	WSI & secure.			No
08:00	20:00	12.00	14.00	RIG UP/DOWN	No	Spot in acid & fresh water tanks, close in berm around acid tanks, re-configuring flow-x (moving 2" hyd valve to the inside & 2" manual valve to the outside), pull anchors for flow line, RDMO 2" flow iron.			No
20:00	06:00	10.00	24.00	INACTIVE	Yes	WSI & secure, SDFN.			No
Safety Checks									
Time		Type			Inspected By		Description		
08:00		SAFETY MEETING			Chris Cobbs		PJSM, Discuss todays agenda.		