

SABLE PERMIAN RESOURCES, LLC
Daily Completion Partner Report

Report Date 9/29/2017
AFE # 1550416
Total AFE 4,551,178

UNIVERSITY 11 RE 936HS
WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date
Job Information								
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date
AFE Number 1550416		Supplemental AFE Number		Daily Field Est (Cost) 3,196		Cum Field Est (Cost) 122,807		
Number of Stages (ft)		Lateral Length (ft) 9,943		Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts								
Contacts COMP ENG, CORLEY WALTERS, ; COMP SUPT, BEN MCCORMICK,								
Daily Operations								
Operations Summary MIRU flow iron & tank, PTST iron, NU goat head & crown valve, set zipper manifold, RU water transfer to working tanks, RDMO iron from pump down line that is going out at the end of the month.Pressure test goat head and crown valves 9800 psi Test good. Bleed off and secure well								
Planned Operations Replace iron on pump down line, spot in office trailer.								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unsched Type	NPT
06:00	07:30	1.50	1.50	INACTIVE	Yes	WSI & secure.		No
07:30	08:00	0.50	2.00	SAFETY MEETING	No	PJSM		No
08:00	12:00	4.00	6.00	RIG UP/DOWN	No	MIRU 2" flow iron & tank, set anchors for flow line, MIRU water transfer to the back of working tanks, take out iron that was going out of date this month on pump down line.		No
12:00	13:45	1.75	7.75	PRESSURE TEST	No	PTST flow iron, 500 psi low 5 min & 9,800 psi high 15 min.		No
13:45	16:00	2.25	10.00	RIG UP/DOWN	No	NU 7-1/16" 10M goat head w/ 7-1/16" 10M x 5-1/8" 10M change over spool & 5-1/8" 10M crown valve, spot in 3 way zipper manifold & NU single 7-1/16" 10M goat head on frac side.		No
16:00	20:00	4.00	14.00	STANDBY	No	Wait on well head repairs on off-set well.		No
20:00	20:30	0.50	14.50	PRESSURE TEST	No	Pressure test goathead/crown valve 9800 psi Test good		No
20:30	06:00	9.50	24.00	INACTIVE	No	Well SI and secure		No
Safety Checks								
Time		Type			Inspected By		Description	
07:30		SAFETY MEETING			Chris Cobbs		Discuss & review JSA's, Discuss todays agenda.	