

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date10/4/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 9/18/2017	End Date	
AFE Number 1550416		Supplemental AFE Number			Daily Field Est (Cost) 17,146		Cum Field Est (Cost) 142,474		
Number of Stages (ft) 47		Lateral Length (ft) 9,943			Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP SUPT, BEN MCCORMICK, ; CSV, JERRY GOSA, ; COMP SUPT, DALE BLOCKER, ; CSV, MICAH FALGOUT, ; CSV, JUSTIN SMITH,									
Daily Operations									
Operations Summary Finish RU ops, Test all frac equipment and Iron, Set frac, Intermediate and surface PSV's, Begin Loading sand king's, Waiting on sand at time of report.									
Planned Operations Begin frac ops									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT
06:00	18:00	12.00	12.00	RIG UP/DOWN	No	Continue MIRU HES Frac, WL & support equipment			No
18:00	06:00	12.00	24.00	RIG UP/DOWN	No	Finish RU ops, Test all frac equipment and Iron to 9,500 psi, Set frac PSV to 8,500psi, Set Intermediate PSV to 1,500 psi, Set surface PSV to 500 psi, Begin Loading sand king's,			No
Safety Checks									
Time		Type			Inspected By		Description		
06:00		SAFETY MEETING			Bull/Slade		Safe MIRU Ops, Communication		
18:00		SAFETY MEETING			Micah/ Jerry		Safe MIRU Ops, Communication		