

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date10/24/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date
Job Information								
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date
AFE Number 1550416		Supplemental AFE Number		Daily Field Est (Cost) 26,131		Cum Field Est (Cost) 3,243,644		
Number of Stages (ft) 47		Lateral Length (ft) 9,943		Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts								
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, BEN MCCORMICK, ; CSV, TIM MILAM, ; CSV, PHILLIP ROSSI, ; CSV, KEVIN JONES, ; CSV, BOBBY KNOTT, ; CSV, DONNIE HUFFMAN,								
Daily Operations								
Operations Summary 0 EHS: 13.5 hrs NPT: Wait on fishing ops on #931 @ report time.								
Planned Operations Frac Ops.								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unsched Type	NPT
06:00	08:30	2.50	2.50	RIG UP/DOWN	No	MIRU Dynasty WL and Stuart psi control		Yes
08:30	10:00	1.50	4.00	STANDBY	No	SIM ops. Attempt to P/P stage 38. Lost tools downhole		No
10:00	06:00	20.00	24.00	STANDBY	No	SIM Ops. Wait on fishing ops on #931 @ report time.		Yes
NPT								
Type	Subtype	Des		Start Date	End Date	Failed Item	Accountable Party	Dur (Net) (hr)
DOWNHOLE EQUIPMENT	ELINE	Waiting for replacement WL uint.		10/22/2017 06:00	10/23/2017 08:30		PRO OIL AND GAS SERVICES LLC	26.50
DOWNHOLE EQUIPMENT	ELINE	Fishing tool string on #931		10/23/2017 10:00	10/23/2017 18:00		DYNASTY WIRELINE SERVICES LLC	8.00
Safety Checks								
Time	Type			Inspected By		Description		
06:00	SAFETY MEETING			Crew		Good communocation with new vendors		
Stimulations Summary								
Type SAND FRAC	Stim/Treat Company HALLIBURTON ENERGY SERVICES			Start Date 10/4/2017	End Date	Volume Clean Total (bbl) 176,820.10	Proppant Total (lb) 13,941,318.0	