

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date11/2/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date			
Job Information											
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date			
AFE Number 1550416		Supplemental AFE Number		Daily Field Est (Cost) 34,599		Cum Field Est (Cost) 4,218,192					
Number of Stages (ft) 47		Lateral Length (ft) 9,943		Time Since LTI (days)		Time Since Reportable Incident (days)					
Daily Contacts											
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, SONNY PEREZ, ; CSV, GREG ALLGOOD, ; CSV, DONNIE HUFFMAN,											
Daily Operations											
Operations Summary 0 EHS; 0 hrs NPT Continue MIRU War Horse WOR/Equipment and all other associated drillout equipment. TIH w/BHA filling tbg every 50 jts, currently at 500' at report time.											
Planned Operations Drillout Operations											
Time Log											
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unsched Type	NPT		
06:00	00:00	18.00	18.00	RIG UP/DOWN	No	Continue MIRU War Horse WOR/Equipment and all other associated drillout equipment. Function and test BOP's to 4,500 psi hi - 500 low, good test.			No		
00:00	02:00	2.00	20.00	RIG UP/DOWN	No	Unload and Tally 589 total jts of 2-7/8" 7.95# Ph-6 hard band work string.			No		
02:00	04:00	2.00	22.00	RIG UP/DOWN	No	P/U BHA JZ Hybrid Bit 4 3/4" XO_Sub 3.765" 5 BPM Motor 3.125" Quad Back pressure Valve 3.125" X-Over Sub 3.45" 3' 2 7/8" Pup Jt Surface Check motor 2 bpm @ 330 psi 4 bpm @ 900 psi Good Test			No		
04:00	06:00	2.00	24.00	TRIPPING	No	Open well w/0 psi TIH w/BHA & 2 7/8" PH-6 Work-string, filling TBG every 50 jts currently at 500' at report time.			No		
Safety Checks											
Time		Type			Inspected By		Description				
06:00		SAFETY MEETING			Crew		Trip Hazards and pinche points				
18:00		SAFETY MEETING			Crew		Trip Hazards and Speed Limit on lease housekeeping				
Bit Information											
Date In		Date Out		Type	Size (in)	Len (ft)	Make	SN			
11/1/2017				ROCK BIT	4 3/4		PDC LOGIC				
Drill String											
Drill String Name 2-7/8" PH-6 WORKSTRING							BHA No 4	Bit Run 1			
Current BHA Components											
BHA No	Item Description			Make	OD (in)	ID (in)	Length (ft)	Jts	Fish Neck OD (in)	FN Len (ft)	Tally Len (ft)
4	WORKSTRING				2 7/8	2.32					
4	XO SUB						1.04	1			
4	DUAL FLAPPER CHECK VALVE					1.00	2.12	1			
4	MUD MOTOR					1.00	11.62	1			
4	XO SUB						0.67	1			
4	MILL						0.50				