

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date11/6/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date
Job Information								
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date
AFE Number 1550416		Supplemental AFE Number		Daily Field Est (Cost) 49,256		Cum Field Est (Cost) 4,454,613		
Number of Stages (ft) 47		Lateral Length (ft) 9,943		Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts								
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, SONNY PEREZ, ; CSV, GREG ALLGOOD, ; CSV, DONNIE HUFFMAN,								
Daily Operations								
Operations Summary 0 EHS; 0 hrs NPT Continue to TOH with 310 jts of 2 7/8" work-string to 7777' leaving 248 jts total, pumped 10-20-10 hi visc sweep circulating bottoms up unsure curve is clean, continue to TOH w/remaining 193 jts to leave 55 jts to snub out, MIRU Momentum snub unit. Snubbed out remaining 55 jts, RDMO Momentum Snubbing unit. Begin RD of War Horse WOR/Equipment								
Planned Operations RD War Horse WOR and equipment, ND BOP's and NU Blind flange.								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unschd Type	NPT
06:00	14:00	8.00	8.00	TRIPPING	No	Continue to TOH with 310 jts of 2 7/8" work-string to 7777' a total of 248 Jts left in hole.		No
14:00	16:00	2.00	10.00	CLEAN OUT HOLE	No	Pumped 10-20-10 hi visc sweep circulate bottms up ensure curve is clean		No
16:00	22:00	6.00	16.00	TRIPPING	No	Continue to TOH with 193 jts of 2 7/8" work-string to 1748' a total of 55 jts left in the hole.		No
22:00	03:00	5.00	21.00	TRIPPING	No	MIRU Momentum snub unit		No
03:00	06:00	3.00	24.00	TRIPPING	No	Snub out of hole with remaining 55 jts of 2 7/8" work-string and BHA. RDMO Momentum Snubbing Unit and associated equipment.		No
Safety Checks								
Time		Type			Inspected By		Description	
06:00		SAFETY MEETING			Crew		Pinche Points laying down tbg.	
18:00		SAFETY MEETING			Crew		PJSM, Discuss todays agenda.	