



Daily Completion Report

Well ID: 42-383-39869

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2902WB

Sect: 29 County: Reagan State: TX

Report No: 35

Report For 06:00 AM 25-Sep-17

Operator:	SEM OPERATING	Rig:	NON RIG WORK	Well Bore:	Original Well Bore	Daily Cost / Fluid (\$):	19,388 / 0
Measured Depth (ft):	16531	Completion Days (act.):	5	Casing Head Elev (ft/hr):		AFE No.	AFE (\$)
Vertical Depth (ft):	8160	Completion Days (plan):		Tubing Head Elev (ft/hr):		041717	6,063,125
Plug Back MD (ft):		Days On Location:	34	Orig RKB Elev(ft):			
Plug Back TVD (ft)		Spud Date:	22-May-17	Last BOP Test:	20-Jul-17	Totals:	6,063,125
Last Casing:	5.50 at 16,526			Working Interest:		Well Cost (\$):	2,640,586
Pers/Hrs:	Operator: 0 / 0	Contractor:	0 / 0	Service:	0 / 0	Other:	0 / 0
				Total:	0 / 0		

Current Operations: POOH WITH COIL

Planned Operations: RIH TO CLEAN OUT

Wellsite Supervisors: MOYE, THORNTON, OMAR, DELEON, AVERY

Tel No.:

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	18:00	12.00	16,531	WOE	WAITING ON CTU	
18:00	0:15	6.25	16,531	CT	MIRU CRETIC 2 3/8" COIL TUBING, COBRA TOOLS, & RENEGADE TCP (COIL CONT, BACK PRESSURE VALVE HYD DISCONNECT, 3, 3 1/8 GUNS TOTAL BHA LENGTH 18.48')	
0:15	6:00	5.75	16,531	CT	RIH PUMPING .5 BBL/M CHECK WT AT 7500' COIL WT 27,500 #. / TAG AT 15,578' PICK UP 600' PUMP P/P AND FR AROUND TO 13,000' RIH TAG @ 15,576' TRYED 2 MORE TIMES TO MAKE HOLE TAG SAME SPOT. POOH TO PICK UP MOTOR AND 4 5/8" BIT	

Management Summary

RIH WITH COIL TO TCP

Cost/AFE Information

AFE No	AFE Description	AFE Amount	Daily Fluid	Well Fluid	Daily Total	Well Total	% Spent
041717	D & C a 7500' Lateral horizontal	6,063,125.00	0.00	240,812.79	19,388.00	2,640,586.47	43.55 %
Totals \$:		6,063,125.00	0.00	240,813.00	19,388.00	2,640,586.00	43.55 %

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	13.38	0		745				
FULL	9.63	0	0	7,522	7,460	40.00	J-55	
FULL	5.50	0	0	16,526	8,152	20.00	HCP-110	

Bit/BHA/Workstring Information

BHA - No. 7 - BIT, MMTR, UBHO, 2 NMDC, XO = 99.05

Rig Information

Equipment Problems:

Location Condition:

Transport: