



# Daily Completion Report

Well ID: 42-383-39869

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2902WB

Sect: 29 County: Reagan State: TX

Report No: 44

Report For 06:00 AM 13-Oct-17

Operator:	SEM OPERATING	Rig:	NON RIG WORK	Well Bore:	Original Well Bore	Daily Cost / Fluid (\$):	11,970 / 0
Measured Depth (ft):	16531	Completion Days (act.):	12	Casing Head Elev (ft/hr):		AFE No.	AFE (\$)
Vertical Depth (ft):	8160	Completion Days (plan):		Tubing Head Elev (ft/hr):		041717	6,063,125
Plug Back MD (ft):		Days On Location:	41	Orig RKB Elev(ft):			
Plug Back TVD (ft)		Spud Date:	22-May-17	Last BOP Test:	20-Jul-17	Totals:	6,063,125
Last Casing:	5.50 at 16,526			Working Interest:		Well Cost (\$):	3,142,207
Pers/Hrs:	Operator: 0 / 0	Contractor:	4 / 48	Service:	52 / 624	Other:	0 / 0
						Total:	56 / 672

Current Operations: RIG UP FRAC

Planned Operations: START FRAC

Wellsite Supervisors: ZIMMERMANN, WILLIS, OMAR, MACIUS

Tel No.:

## Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	7:00	1.00	16,531	RU	FINISH RU FRAC	
7:00	14:10	7.17	16,531	RIGU	RIG UP WIRELINE.	
14:10	17:30	3.33	16,531	LOG	RIH W/ WIRELINE GUNS / LOG OOH	
17:30	21:50	4.33	16,531	STIM	FRAC STAGE 1 OF 44	
21:50	0:53	3.05	16,531	LOG	PU AND RIH WITH CCL, 10 GUNS THAT HAD BEEN FIRED AND A SETTING SLEEVE. OD 4.40" RD TO 14,000' PUMPING AT 18 BPM AND STARTED WALKING DOWN RATE TO 13 BPM. LINE SPEED 104 FPM. PUMPED DOWN TO 16,238'. AND SD. POOH. CLEAN RUN. NO TAG AT 15,065' AND 15,824'.	
0:53	6:00	5.12	16,531	STIM	PLUG AND PERF. FRAC STAGE 2 OF 44	

## Management Summary

RIG UP FRAC / START FRAC

## Cost/AFE Information

AFE No	AFE Description	AFE Amount	Daily Fluid	Well Fluid	Daily Total	Well Total	% Spent
041717	D & C a 7500' Lateral horizontal	6,063,125.00	0.00	240,812.79	11,970.00	3,142,206.92	51.82 %
Totals \$:		6,063,125.00	0.00	240,813.00	11,970.00	3,142,207.00	51.82 %

## Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	13.38	0		745				
FULL	9.63	0	0	7,522	7,460	40.00	J-55	
FULL	5.50	0	0	16,526	8,152	20.00	HCP-110	

## Bit/BHA/Workstring Information

BHA - No. 7 - BIT, MMTR, UBHO, 2 NMDC, XO = 99.05

## Rig Information

Equipment Problems:

Location Condition:

Transport: