



Daily Completion Report

Well ID: 42-383-39869

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2902WB

Sect: 29 County: Reagan State: TX

Report No: 50

Report For 06:00 AM 19-Oct-17

Operator: SEM OPERATING		Rig: NON RIG WORK		Well Bore: Original Well Bore		Daily Cost / Fluid (\$): 8,090 / 0			
Measured Depth (ft): 16531		Completion Days (act.): 18		Casing Head Elev (ft/hr):		AFE No.		AFE (\$)	Actual (\$)
Vertical Depth (ft): 8160		Completion Days (plan):		Tubing Head Elev (ft/hr):		041717		6,063,125	3,381,019
Plug Back MD (ft):		Days On Location: 47		Orig RKB Elev(ft):					
Plug Back TVD (ft)		Spud Date: 22-May-17		Last BOP Test: 20-Jul-17		Totals:		6,063,125	3,381,019
Last Casing: 5.50 at 16,526				Working Interest:		Well Cost (\$):		3,381,019	
Pers/Hrs:	Operator: 1 / 10	Contractor: 5 / 50	Service: 3 / 30	Other: 2 / 6			Total:	11 / 96	

SafetySummary: No incidents or events reported. 0 day since LTI. Conducted Safety Meeting.

Current Operations: SDON

Planned Operations: SNUB IN THE HOLE W/ MILL ASSEMBLY, TAG TIGHT SPOT @ 13370

Wellsite Supervisors: STEPHEN ROBERTS

Tel No.:

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	7:00	1.00	16,531	WOD	WAIT ON DAYLIGHT	
7:00	7:30	0.50	16,531	SAFETY	TAILGATE SAFETY MEETING	
7:30	8:00	0.50	16,531	OTHER	CHECK SICP 600 PSI	
8:00	14:30	6.50	16,531	WOE	WAITING ON SNUBBING UNIT	
14:30	15:00	0.50		SAFETY	HOLD PRE RIG UP SAFETY MEETING	
15:00	17:00	2.00	16,531	RU	MIRU SNUBBING UNIT, PREP TO TIH	
17:00	6:00	13.00	16,531	WOD	WAIT ON DAYLIGHT	

Management Summary

WAIT ON SNUBBING TO ARRIVE, RU SNUBBING UNIT PREP TO TIH

Cost/AFE Information

AFE No	AFE Description	AFE Amount	Daily Fluid	Well Fluid	Daily Total	Well Total	% Spent
041717	D & C a 7500' Lateral horizontal	6,063,125.00	0.00	240,812.79	8,090.00	3,381,018.77	55.76 %
Totals \$:		6,063,125.00	0.00	240,813.00	8,090.00	3,381,019.00	55.76 %

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	13.38	0		745				
FULL	9.63	0	0	7,522	7,460	40.00	J-55	
FULL	5.50	0	0	16,526	8,152	20.00	HCP-110	

Bit/BHA/Workstring Information

BHA - No. 7 - BIT, MMTR, UBHO, 2 NMDC, XO = 99.05

Perforation Information

Stage: 7 of 7

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
15-Oct-17 22:05	LARGE	WLINGUN	15,185	15,186	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 22:04	LARGE	WLINGUN	15,203	15,204	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 22:03	LARGE	WLINGUN	15,221	15,222	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 22:02	LARGE	WLINGUN	15,239	15,240	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 22:01	LARGE	WLINGUN	15,257	15,258	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 22:00	LARGE	WLINGUN	15,275	15,276	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 21:59	LARGE	WLINGUN	15,293	15,294	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 21:58	LARGE	WLINGUN	15,311	15,312	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 21:57	LARGE	WLINGUN	15,329	15,330	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 21:56	LARGE	WLINGUN	15,347	15,348	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...



Daily Completion Report

Well ID: 42-383-39869

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2902WB

Sect: 29 County: Reagan State: TX

Report No: 50

Report For 06:00 AM 19-Oct-17

Perforation Information

Stage: 6 of 7

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
15-Oct-17 17:10	LARGE	WLINGUN	15,365	15,366	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:09	LARGE	WLINGUN	15,383	15,384	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:08	LARGE	WLINGUN	15,401	15,402	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:07	LARGE	WLINGUN	15,419	15,420	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:06	LARGE	WLINGUN	15,437	15,438	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:05	LARGE	WLINGUN	15,455	15,456	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:04	LARGE	WLINGUN	15,473	15,474	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:03	LARGE	WLINGUN	15,491	15,492	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:02	LARGE	WLINGUN	15,509	15,510	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 17:01	LARGE	WLINGUN	15,527	15,528	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...

Stage: 5 of 7

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
15-Oct-17 12:20	LARGE	WLINGUN	15,707	15,708	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,689	15,690	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,671	15,672	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,653	15,654	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,633	15,634	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,617	15,618	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,599	15,600	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,581	15,582	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,563	15,564	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 12:20	LARGE	WLINGUN	15,545	15,546	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...

Stage: 4 of 7

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
15-Oct-17 07:30	LARGE	WLINGUN	15,887	15,888	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,869	15,870	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,851	15,852	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,833	15,834	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,815	15,816	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,797	15,798	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,779	15,780	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,761	15,762	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,743	15,744	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
15-Oct-17 07:30	LARGE	WLINGUN	15,730	15,731	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...

Stage: 3 of 7

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
14-Oct-17 22:05	LARGE	WLINGUN	15,908	15,909	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 22:04	LARGE	WLINGUN	15,923	15,924	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 22:03	LARGE	WLINGUN	15,941	15,942	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 22:02	LARGE	WLINGUN	15,959	15,960	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 22:01	LARGE	WLINGUN	15,977	15,978	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 22:00	LARGE	WLINGUN	15,992	15,993	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 21:59	LARGE	WLINGUN	16,013	16,014	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 21:58	LARGE	WLINGUN	16,031	16,032	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 21:57	LARGE	WLINGUN	16,049	16,050	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 21:56	LARGE	WLINGUN	16,067	16,068	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...



Daily Completion Report

Well ID: 42-383-39869

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2902WB

Sect: 29 County: Reagan State: TX

Report No: 50

Report For 06:00 AM 19-Oct-17

Perforation Information

Stage: 2 of 7

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
14-Oct-17 02:10	LARGE	WLINGUN	16,085	16,086	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:09	LARGE	WLINGUN	16,103	16,104	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:08	LARGE	WLINGUN	16,121	16,122	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:07	LARGE	WLINGUN	16,139	16,140	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:06	LARGE	WLINGUN	16,157	16,158	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:05	LARGE	WLINGUN	16,175	16,176	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:04	LARGE	WLINGUN	16,193	16,194	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:03	LARGE	WLINGUN	16,211	16,212	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:02	LARGE	WLINGUN	16,229	16,230	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
14-Oct-17 02:01	LARGE	WLINGUN	16,247	16,248	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...

Stage: 1 of 7

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
13-Oct-17 15:30	LARGE	WLINGUN	16,427	16,428	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,409	16,410	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,391	16,392	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,373	16,374	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,355	16,356	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,337	16,338	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,319	16,320	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,301	16,302	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,283	16,284	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...
13-Oct-17 15:30	LARGE	WLINGUN	16,265	16,266	1	3 1/8"; 4 SPF 90 DEG PHASED; 0.42" EH ...

Rig Information

Equipment Problems:

Location Condition:

Transport:

Safety Information

Meetings/Drills	Time	Description
Safety	30	SNUBBING UNIT RU, HAZARDOUS CRUSH POINTS, PINCH POINTS, FALL SAFETY
First Aid Treatments:		Medical Treatments:
Lost Time Incidents:		Days Since LTI:
<input type="checkbox"/> BOP Test	<input type="checkbox"/> Crownamatic Check	

Weather Information

Sky Condition:	OVERCAST	Visibility:	10
Air Temperature:	70.00 degF	Bar. Pressure:	30.03
Wind Speed/Dir:	20 / SE	Wind Gusts:	0