



Daily Drilling Report

Well ID: 42-383-39869

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2902WB

Sect: 29 County: Reagan State: TX

Report No: 2

Report For 06:00 AM 22-May-17

Operator:		SEM OPERATING		Rig:		INTEGRITY RIG		Spud Date:		22-May-17		Daily Cost / Mud (\$):			0 / 0						
Measured Depth (ft):		752		Drilling Days (act.):		2		Well Bore:		Original Well Bore		AFE No.		AFE (\$)		Actual (\$)					
Vertical Depth (ft):		752		Drilling Days (plan):				RKB Elevation (ft):		0.00											
Proposed TD (ft):				Days On Location:		2		Last BOP Test:													
Hole Made (ft) / Hrs:		647 / 21.0		Last Casing:								Totals:		0		0					
Average ROP (ft/hr):		30.81		Next Casing:				Working Interest:				Well Cost (\$):				0					
Pers/Hrs:		Operator:		1 / 0		Contractor:		4 / 0		Service:		0 / 0		Other:		0 / 0		Total:		5 / 0	

Current Operations: DRLG 17.5" HOLE

Toolpusher: JORDAN CLICK

Wellsite Supervisors: STEVE

Tel No.:

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	3:00	21.00	750	DRIL	DRLG 17.5" HOLE FROM 150' TO 750' TD	
3:00	3:30	0.50	750	CIRC	PUMP SWEEP AND CIRC HOLE CLEAN	
3:30	5:00	1.50	750	TRPO	TOOH L/DN DP AND BHA	
5:00	5:30	0.50	750	RUC	RIG UP TOOLS TO RUN 13 3/8 CSG	
5:30	6:00	0.50	750	CASE	RUN 4 JOINTS 13 3/8 CSG	