

## **DAILY COMPLETIONS REPORT**

Well Name: UTL 2932-17 2H AFE #: Report Date: 08/14/2017 Operation: Completion

Field:	August 14, 2017	Rig Name:	X20	Report #:	6				
Location:	UTL 2932-17 2H	Supervisor:	A Paul	Daily Cost:	\$12,000				
County:	Ward	Phone:	307-250-9580	Cum Job:	\$59,578				
State:	TX	Email:	norsemanconsultingllc@gr	mail.com Job AFE:	\$6,851,712				
		Total Well AFE:	\$10,034,713	Cum Well Cost:	\$7,876,169				
Marked on 100 km at an electric to the control of t									

24 Hr Summary: 24 Hr Plan Forward: Pick up 5.5", cement casing and land well JPE Pers: A Paul Incidents: Contract Pers: AAA, well foam, baker h Conditions: Critical Comments

Time Breakdown								
Activity Summary (6:00am - 6:00am)								
From	To Hrs Summary							
6:00	7:30	1.5	Crew drove to location					
7:30	8:00	0.5	Hold PJSM					
8:00	8:30	0.5	Start pumping top kill with reverse unit					
8:30	9:00	0.5	Reverse unit broke down. called kill trucks and mechanics out to fix reverse unit					
9:00	10:30	1.5	Spot pipe racks, loaded with casing, cleaned, drift casing and strap pipe					
10:30	15:30	5.0	NPT. Wait on kill truck and mechanic. Mechanic showed up could not fix reverse unit. Kill truck showed up broke down and had to fix truck.					
15:30	17:30	2.0	Pump 175 bbls brine to kill well					
17:30	20:30	3.0	Nipple down well head, nipple up well head adaptor and bop					
20:30	22:00	1.5	Crew drove home					
22:00	6:00 8.0 No activity		No activity					
			4					

			Cost Summary		
	Code	Description	Comments	Daily	Cum.
	840-030	ROAD,LOCATIONS			
	840-045	NON-RETRIEVABLE PLUGS			
L	840-060	HOT OILER			
L	840-065	FUEL, POWER			
	840-070	EQUIPMENT RENTAL		\$1,450	\$8,500
L	840-071	HOT SHOT TRUCKING			\$6,570
L	840-072	JPE OWNED EQUIP RENTAL			
L	840-100	CEMENT SERV/ FLOAT EQUIP			
L	840-110	CASING CREW & EQPT		\$2,000	\$2,000
L	840-115	FLOWBACK WATER			
L	840-120	CONTRACT LABOR		\$3,250	\$14,19
	840-130	COMPLETION RIG		\$3,900	\$13,20
	840-135	COILED TUBING			
	840-140	CASED HOLE LOGS & SURVEYS			\$4,849
Г	840-145	PERFORATING/WIRELINE SERV			
	840-155	ACIDIZING/FRACTURING			
	840-160	FLOW TESTING			
Γ	840-165	COMPLETE FLUID-FRESH WTR			\$750
Г	840-167	COMPLETE FLUID-BRINE			
	840-175	WELLSITE SUPERVISION		\$1,400	\$4,900
Г	840-180	OVERHEAD			
	840-195	P&A/TA COSTS			
Г			Total Intangible	\$12,000	\$54,96
Г	860-030	PRODUCTION CASING			
	860-035	PRODUCTION LINER			
	860-040	PRODUCTION TUBING			
	860-041	GAS PIPELINE			
	860-042	WATER PIPELINE			
	860-043	OIL PIPELINE			
	860-045	WELLHEAD EQUIPMENT			
	860-060	SUBSURFACE EQUIPMENT			
	860-065	SURFACE EQUIPMENT			
	860-080	WELLSITE COMPRESSION			
	860-085	PUMPING UNIT & MOTOR			
	860-086	RODS			
	860-090	NIPPLE/VALVE/FITTING/FLO			
	860-100	METERING EQP/TELE			
	860-110	TANK STAIRS & WALKWAYS			
L	860-115	SEPARATORS & TREATERS			
L	860-120	STRUCTURES & INSULATION			
L	860-125	SIGNAGE			
L	860-150	BUILD BATTERY			\$4,610
Ĺ	860-155	POWER INSTALLATION			
Ĺ	860-175	SUPERVISION			
	860-275	CONTINGENCY			
			Total Tangible		\$4,610
			Total Daily & Cum Costs	\$12,000	\$59,57