

**Completion Data**

**Well Name: UL 1933 E10 05SC**

API/UWI 42-003-48278	Well ID Number 1000369700	Operational Field Name	License #	State/Province	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Job Category <b>COMPLETION</b>	Primary Job Type Initial Completion	Secondary Job Type	Status 1
-----------------------------------	--	--------------------	----------

AFE Number <b>DC-1000369700CM</b>	Start Date 4/27/2021 06:00	End Date 7/10/2021 06:00
--------------------------------------	-------------------------------	-----------------------------

Rpt #	End Date	Summary
1.0	4/28/2021	MINU Bass Energy Services Frac Valve. WSI
2.0	4/29/2021	PT Treating lines to 10500 psi. Open Well (17 Turns). PT Casing to 3000 psi for 5 min; PT Casing to 10000 psi for 15 min Sleeve Depth: 21,149' 80 deg 9518' Lateral Length 11,631' Calculated Capacity 260 bbl Sleeve open pressure: 9824 psi - 2445 psi / 61 min Total Fluid Pumped: 307 bbl  Avg PSI 5900 psi Avg Rate 8 bpm Max PSI 6583 psi Max Rate 9 bpm  ISIP 4671 psi 5 min 2541 psi 10 min 2203 psi 15 min 2113 psi 30 min 2030 psi SICP - 2010 psi  WSI and secure. WO Frac ops.
3.0	5/20/2021	MIRU for frac ops
4.0	5/21/2021	Continue MIRU for frac ops  Frac Stg 1 P&P Stg 2  Waiting to Frac Stg 2
5.0	5/22/2021	Safety meeting 05:30 / 17:30  Frac Stg 2 P&P Stg 2-3  Downtime: 0  At report time: Waiting to frac Stg 3
6.0	5/23/2021	Safety meeting 05:30 / 17:30  Frac Stg 3-4 P&P Stg 4-5  Downtime: 0 hrs  At report time:Waiting on Adj Well
7.0	5/24/2021	Safety meeting 05:30 / 17:30  Frac Stg 5-6 P&P Stg 6-7  Downtime: 0 hrs  At report time:Wait on adj wells
8.0	5/25/2021	Safety meeting 05:30 / 17:30  Frac Stg 7 P&P Stg 8  Downtime: 1 hrs  At report time: Fracing Stg 8

**Well Name: UL 1933 E10 05SC**

API/UWI 42-003-48278	Well ID Number 1000369700	Operational Field Name	License #	State/Province	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
9.0	5/26/2021	Safety meeting 05:30 / 17:30  Frac Stg 8 P&P Stg 9  Downtime: 0.92 hrs - Leaks during pressure test.  At report time: Fracing stg 10.
10.0	5/27/2021	Safety meeting 05:30 / 17:30  Frac Stg 10 - 11 P&P Stg 11 - 12  Downtime:0 hrs  At report time: Waiting on adj well ops.
11.0	5/28/2021	Safety meeting 05:30 / 17:30  Frac Stg 12-13 P&P Stg 13-14  Downtime: 0.64 hrs  At report time: WO other wells
12.0	5/29/2021	Safety meeting 05:30 / 17:30  Frac Stg 14-15 P&P Stg 15-16  Downtime: 8.56 hrs 1-Hal Leak on WCU 3.95-Nalco flow meter swap 3.61-Weather  At report time: POOH WL Stg 16
13.0	5/30/2021	Safety meeting 05:30 / 17:30  Frac Stg 16 P&P Stg 17  Downtime: 1.36 Nalco Chemical pump  At report time: Fracing Stg 17
14.0	5/31/2021	Safety meeting 05:30 / 17:30  Frac Stg 17-18 P&P Stg 18-19  Downtime: Green - 1.48 hrs replacing seal on 3" hyd. valve.  At report time: Wait on adj well ops.
15.0	6/1/2021	Safety meeting 05:30 / 17:30  Frac Stg 19-20 P&P Stg 20-21  Downtime: Reach WL - 1.13 hrs - miss run  At report time: Wait on adj well ops
16.0	6/2/2021	Safety meeting 05:30 / 17:30  Frac Stg 21-22 P&P Stg 22  Downtime: .12 hrs Failed PT  At report time: WL Stg 23

**Well Name: UL 1933 E10 05SC**

API/UWI 42-003-48278	Well ID Number 1000369700	Operational Field Name	License #	State/Province	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
17.0	6/3/2021	Safety meeting 05:30 / 17:30  Frac Stg 23 P&P Stg 23-24  Downtime: 0  At report time: WO other wells
18.0	6/4/2021	Safety meeting 05:30 / 17:30  Frac Stg 24-25 P&P Stg 25-26  Downtime: 0  At report time: Fracing stage 26
19.0	6/5/2021	Safety meeting 05:30 / 17:30  Frac Stg 26-27 P&P Stg 27-28  Downtime: 0.31 HES pump maintenance  At report time: Frac #28
20.0	6/6/2021	Safety meeting 05:30 / 17:30  Frac Stg 28-30 P&P Stg 29-31  Downtime: 0.  At report time: WO other wells
21.0	6/7/2021	Safety meeting 05:30 / 17:30  Frac Stg 31-32 P&P Stg 32-33  Downtime: 0.  At report time: WL Stg 33
22.0	6/8/2021	Safety meeting 05:30 / 17:30  Frac Stg 33 P&P Stg 34  Downtime: 0.  At report time: WO Adj Well Ops
23.0	6/9/2021	Safety meeting 05:30 / 17:30  Frac Stg 34-35 P&P Stg 35-36  Downtime: 0.13 hrs - Swap pumps  At report time: Frac stg 36
24.0	6/10/2021	Safety meeting 05:30 / 17:30  Frac Stg 36-37 P&P Stg 37-38  Downtime: 1.10 hrs HES pumps maintenance, 1.13 Greene's rebuild valves  At report time: WO Adj well ops

**Well Name: UL 1933 E10 05SC**

API/UWI 42-003-48278	Well ID Number 1000369700	Operational Field Name	License #	State/Province	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
25.0	6/11/2021	<p>Safety meeting 05:30 / 17:30</p> <p>Frac Stg 38-39 P&amp;P Stg 39-40</p> <p>Downtime: 1.1 hrs - Greene replace 2 zipper valves on E13 and upper valve on ISO</p> <p>At report time: WO Adj well ops</p>
26.0	6/12/2021	<p>Safety meeting 05:30 / 17:30</p> <p>Frac Stg 40-41 P&amp;P Stg 41-42</p> <p>Downtime: Zero</p> <p>At report time: WO Adj well ops</p>
27.0	6/13/2021	<p>Safety meeting 05:30 / 17:30</p> <p>Frac Stg 42-43 P&amp;P Stg 43-44</p> <p>Downtime: 0</p> <p>At report time: WO adj well ops</p>
28.0	6/14/2021	<p>Safety meeting 05:30 / 17:30</p> <p>Frac Stg 44-45 P&amp;P Stg 45-46</p> <p>Downtime: 0 hrs</p> <p>At report time: Wait on adj well ops</p>
29.0	6/15/2021	<p>Safety meeting 05:30 / 17:30</p> <p>Frac Stg 46-47 P&amp;P Stg 47-48</p> <p>Downtime: 0 hrs</p> <p>At report time: Wait on adj well ops</p>
30.0	6/16/2021	<p>Safety meeting 05:30 / 17:30</p> <p>Frac Stg 48-49 P&amp;P Stg 49-50</p> <p>Downtime: 0.27 hrs flow back / 0.13 and pump maintenance</p> <p>At report time: Wait on adj wells</p>
31.0	6/17/2021	<p>Safety meeting 05:30 / 17:30</p> <p>Frac Stg 50-51 P&amp;P Stg 51-52</p> <p>Downtime: 50 MIN</p> <p>At report time: Wait on adj well ops</p>

**Well Name: UL 1933 E10 05SC**

API/UWI 42-003-48278	Well ID Number 1000369700	Operational Field Name	License #	State/Province	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
32.0	6/18/2021	Safety meeting 05:30 / 17:30  Frac Stg 52-53 P&P Stg 53-54  Downtime: 0.72 hrs - Re-kit both zipper valves on E10 05SC  At report time: Waiting to frac Stg 54
33.0	6/19/2021	Safety meeting 05:30 / 17:30  Frac Stg 54 P&P Stg 55  Downtime: 11.25 WL hung up in the hole  At report time: RU Cinch Braided line unit
34.0	6/20/2021	Safety meeting 05:30 / 17:30  Fishing ops
35.0	6/21/2021	Safety meeting 05:30 / 17:30  Fishing ops  Downtime: 0.72 hrs for Lightning  At report time: Rigging up for frac ops.
36.0	6/22/2021	Safety meeting 05:30 / 17:30  Frac Stg 55-56 P&P Stg 56-57  Downtime:  At report time: Waiting to frac stage 57
37.0	6/23/2021	Safety meeting 05:30 / 17:30  Frac Stg 57-58 P&P Stg 58; Set Kill plug @ 9500'  Downtime: .40 hrs Leaking iron  TFTR- 639,017 BBLS  At report time: Waiting on adj well ops
38.0	6/24/2021	Safety meeting 05:30 / 17:30  RDMO Frac & Support Equipment  TFTR- 639,017 BBLS
39.0	7/7/2021	HPJSM  MIRU Savanna Rig # 650 & all Aux equipment. Start in hole with BHA #1.  CS/BC/CT/CJ
40.0	7/8/2021	HPJSM  Continue TIH and drill out plugs #1 thru #16. ***NPT: 6 hrs

**Completion Data**

**Well Name: UL 1933 E10 05SC**

API/UWI 42-003-48278	Well ID Number 1000369700	Operational Field Name	License #	State/Province	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
41.0	7/9/2021	HPJSM Continue TIH and drill out plugs #17 thru #47. ***NPT: 1.5 hrs
42.0	7/10/2021	HPJSM Continue DO plugs #48 thru #58. Tag PBTD. POOH W/ WS. Final report. TOTP.