


| | | | | | | | | |
|--|--|--|-------------------------------------|-------------------------------|--|-------------------------------------|--------------------------------|--|
|  | Daily Drilling Report Well ID: 42-383-39868 Field: Impossible | | | | SEM Operating Company, LLC Well Name: University 9 2901WB Sect: 29 County: Reagan State: TX | | | |
| Report No: 1 | | | | | Report For 06:00 AM 16-Jun-17 | | | |
| Operator: SEM | | Rig: H&P 467 | | Spud Date: | | Daily Cost / Mud (\$): 26,212 / 850 | | |
| Measured Depth (ft): 745.00 | | Drilling Days (act.): 1 | | Well Bore: Original Well Bore | | AFE No. AFE (\$) Actual (\$) | | |
| Vertical Depth (ft): 745.00 | | Drilling Days (plan): | | RKB Elevation (ft): 0.0000 | | 041517 6,063,125 26,212 | | |
| Proposed TD (ft): | | Days On Location: 1 | | Last BOP Test: | | | | |
| Hole Made (ft) / Hrs: 745.00 / 0.0 | | Last Casing: | | | | Totals: 6,063,125 26,212 | | |
| Average ROP (ft/hr): | | Next Casing: | | Working Interest: | | Well Cost (\$): 26,212 | | |
| Pers/Hrs: Operator: 2 / 24 | | Contractor: 16 / 192 | | Service: 3 / 36 | | Other: 15 / 180 Total: 36 / 432 | | |
| SafetySummary: No incidents or events reported. 0 day since LTI. Conducted Safety Meeting. | | | | | | | | |
| Current Operations: RIGGING UP RAISING DOG HOUSE | | | | | | | | |
| Planned Operations: CONT. TO RIG UP MOVE CAMPS AND MISC | | | | | | | | |
| Toolpusher: LUKE BOYD | | | | | | | | |
| Wellsite Supervisors: BRUCE DELAUGHTER, DARYL MCENTYRE | | | | | | Tel No.: | | |
| Operations Summary | | | | | | | | |
| From | To | Elapsed | End MD(ft) | Code | Operations Description | | Non-Prod | |
| 6:00 | 6:00 | 24.00 | 745.00 | MIRU | MOVE GENERATORS, DIESEL TANK, MUD PUMPS, MUD PITS, DRILL PIPE, FRAC TANKS, MISC LOADS, SHAKERS, LOWER DERRICK AND BREAK APART MOVED DERRICK, SUB MOVED, R/U SUB, PIN DERRICK,SET PITS,SET PUMP GEN, RAISED SUB 90% MOVED 20% RIGGED UP | | | |
| Cost/AFE Information | | | | | | | | |
| AFE No | AFE Description | | | AFE Amount | Daily Mud | Well Mud | Daily Total Well Total % Spent | |
| 041517 | D & C 7500' lateral horizontal we | | | 6,063,125.00 | 850.00 | 850.00 | 26,212.00 26,212.00 0.43 % | |
| Totals \$: | | | | 6,063,125.00 | 850.00 | 850.00 | 26,212.00 26,212.00 0.43 % | |
| Mud Consumables | | | | | | | | |
| Item Description | | | Qty. | Cost | Item Description Qty. Cost | | | |
| ENGINEER - DAY | | | 1 | 800.00 | ENGINEERING diem - EA 1 50.00 | | | |
| Bulk Inventory | | | | | | | | |
| Item Type | | Units | Beginning | Used | Received | On Hand | Net | |
| Fuel | | GALS | 1,500 | | | 1,500 | | |
| Office trailer generator | | GALS | 0 | | | 0 | | |
| Mud | | GALS | 0 | | | 0 | | |
| Safety Information | | | | | | | | |
| Meetings/Drills | | Time | Description | | | | | |
| Safety | | 30 | RIGGING DOWN MOVING RIG, RIGGING UP | | | | | |
| First Aid Treatments: | | Medical Treatments: | | Lost Time Incidents: | | Days Since LTI: 0 | | |
| <input type="checkbox"/> BOP Test | | <input type="checkbox"/> Crownamatic Check | | | | | | |
| Rental Tools Information | | | | | | | | |
| Type | Description | Serial No. | Vendor | Acct Code | Today's Cost \$ | Start | End | |
| Trailer | HOUSING | | TREND | 9240-01 | 900.00 | 15-Jun-17 | | |
| Frac Tanks | FRAC TANKS | | THORPE | 9245-01 | 175.00 | 15-Jun-17 | | |
| PVT | RIG SENSE | | TOTCO | 9240-01 | 363.00 | 15-Jun-17 | | |
| Light Tower | LIGHT TOWERS | | CACTUS | 9240-01 | 125.00 | 15-Jun-17 | | |
| drive over | DRIVE OVER | | MCGUIRE | 9240-01 | 90.00 | 15-Jun-17 | | |
| OBM Control | CENTRIFUGES | | DES | 9210-01 | 1,550.00 | 15-Jun-17 | | |
| Frac Tanks | OBM STORAGE | | PURITY | 9210-01 | 489.00 | 15-Jun-17 | | |
| SPOOLS | BOP SPACER SPOOL | | MONAHANS | 9240-01 | 110.00 | 15-Jun-17 | | |
| Trans. Pump | TRANS PUMP | | RENTAL E | 9240-01 | 75.00 | 15-Jun-17 | | |
| H2S | AMPRO H2S | | AMPRO | 9240-01 | 100.00 | 15-Jun-17 | | |
| Rotating Hd. | ROT HEAD | | AIR DRIL | 9240-01 | 120.00 | 15-Jun-17 | | |
| Mud Bucket | mud bucket | | STABIL | 9241-01 | 110.00 | 15-Jun-17 | | |
| Rig Vac | MUD VACUME | | RENTAL E | 9241-01 | 85.00 | 15-Jun-17 | | |
| OBM Control | KATCH KAN | | KATCH | 9240-01 | 175.00 | 15-Jun-17 | | |
| Total Daily Rental Cost \$: | | | | | 4,467.00 | | | |