

Zarvona
DAILY WORKOVER / COMPLETION REPORT

DATE: 7/27/2017
 DAY # 3

Lease/Well No:	ULS 5-9 #6			AFE No:	0
Current Ops:	Location Prep - Test Casing and Perforate				
Upcoming Ops:	Logging, Perforating and Treating Well				
Marker Joints:		KOP		TD:	12,800'
KB	17	30	'	PBTD:	
Intermediate Casing	0	60	'	TVD:	12,800'
Production Casing	0	90	'		Kris Lee

DAILY ACTIVITY

TIME			OPERATION
FROM	TO	HRS	
8:00 AM	12:00 PM	4	Waited for API and Stone to arrive on location. A Tex kept filling tanks and Greene started rigging up flow back iron.
12:00 PM	1:00 PM	1	API and Stone rigged up to well.
1:00 PM	2:30 PM	1.5	API RIH to 5,463' and set down. Picked up and tried to RIH again before setting down in the same spot. POOH
2:30 PM	3:00 PM	0.5	Started rigging up 3.5" Junk Basket and Gage Ring. We were told the DV Tool hadn't been drilled out so RDMD
3:00 PM	10:00 PM	7	Waited for Coiled Tubing to arrive on location.
10:00 PM	10:30 PM	0.5	RedZone started to rig up. Black Fox arrived on location. Redzone crane didn't work started calling for cranes and mechanic was sent from the yard. Emptied pit and waited for power at the water well to come back on.
10:30 PM	3:00 AM	4.5	Mechanic arrived but crane couldn't be fixed. Kept looking for cranes.
3:00 AM	6:00 AM	3	Shift changed.

COST SUMMARY

Intangible Costs		Tangible Costs	
Water Hauling	\$2,000	Frac	
Dirt Work		Wireline	\$1,500
Crane		Plugs/ Plug Hands	
Anchors		Water Transfer	
Trucking - Tanks		Supervision	\$1,800
Trucking - Trailer House		Frac Stack	\$300
Trucking - Light Plants		Frac Tanks	\$200
Trucking - Porta Pots		Acid Tanks	
Trucking - Trash Trailer		Porta Pots	\$20
Trucking - Manlift		Manlift	\$115
Trucking - Frac Stack		Light Towers	\$540
Trucking - Trailer Water		Trash Trailer	\$20
Trucking - Zipper Manifold		Trailer House	
		Zipper Manifold	
		Acid Job/Toe Prep	
		Daily Intangible Costs	\$6,495
		Cum. Intangible Costs	\$17,715
		Daily Tangible Costs	\$0
		Cum. Tangible Costs	\$0
NOTE: All costs are field estimates only.			
		TOTAL DAILY COST	\$6,495
		TOTAL CUM. COST	\$17,715

NOTE: All costs are field estimates only.

Cum. Intangible Costs	\$63,339	Cum. Tangible Costs	\$0
		TOTAL DAILY COST	\$45,624
		TOTAL CUM. COST	\$63,339

