

D & V Oil Co. LP

Daily Drilling Report - University CN A #6

API # 42-105-42334

11/19/2016

09:00 A.M.

Activity at Report Time: **Drilling ahead in Dolomite**

Depth at Report Time **2700' ft - TD** Deviation Survey 490' - 0.7
990' - 0.2

Activity Previous 24 Hrs

Drill to TD of 2700'. Good Oil and Gas Shows thru San Andres. Circulate for 2 hrs. POOH w/ DP - DC and I Guide Shoe - @ 2699' Float Collar @ 2679'. Short Jt @ 2237'. MIRI Allied Cementer. Pump 300 sks of AI Plug holding. RD Allied. Set Csg on Slips. Cut off 4.5" csg. Released Rig. Final Drilling Report.

Vis - 37 Mud Wt - 9.5 Ph - 12.0

Forecast: Move Blue Line Rig 3 off location.

Mud Used	Gel - 85 Sks	Lime - 34 Sks	Soda Ash - 15 Sks	Caustic Sod
	DF 1500 - 4 sks	Soap Sticks 100	PHPA - 4	Startch - 10
Day Work Hrs Cum	- 40			

1467 - .05	2250' - 0.5
1782' - .05	2700' - 1.3

BHA laying down. MIRU Byrd Csg Crew. RIH w/ 62 Jts of 4.5" 10.5# J-55 Casing.
llied Light Class C and 170 sks of Class C of Premiaum Plus. Bumped Plug @ 8:00 am.

la - 6 Salt Water Gel - 280 Sks
10 sks

D & V Oil Co. LP

Daily Drilling Report - University CN A #6

API #

42-105-42334

11/18/2016

06:00 A.M.

Activity at Report Time:

Drilling ahead in Dolomite

Depth at Report Time

2265' ft

Deviation Survey

490' - 0.7

990' - 0.2

Activity Previous 24 Hrs

Drilling 7 7/8" hole. Mud up at 1800'. MIRU Geosite Md Loggers. Start catching 10' samples. Drilling ahead

Vis - 37

Mud Wt - 9.3

Ph - 12.0

Forecast: Drill ahead to TD @ 2700'. Catching samples.

Mud Used

Gel - 85 Sks

Lime - 34 Sks

Soda Ash - 2 Sks

Caustic Sod

DF 1500 - 4 sks

Soap Sticks 100

PHPA - 4

Startch - 74

Day Work Hrs Cum - 32

1467 - .05
1782' - .05

ad.

la - 4 Salt Water Gel - 202 Sks
l sks

D & V Oil Co. LP

Daily Drilling Report - University CN A #6

11/17/2016

06:00 A.M.

Activity at Report Time: **Drilling ahead in Shale**

Depth at Report Time	1023 ft	Deviation Survey	490' - 0.7
			990' - 0.2

Activity Previous 24 Hrs

MIRU Byrd Csg Crew. RIH w/ 20 Jts of 8 5/8" 24# Csg to 904'. MIRU Allied Cementers. Pumped 335 Sks c
WOC 8 hrs. Cut Csg off. Weld on Bell Nipple. WOC 4 Hrs. NU Wellhead and BOP. PU 7 7/8" Bit RIH DC & DI

Forecast: Drill ahead - Mud up at 1800'

Mud Used	Gel - 55 Sks	Lime - 25 Sks	Soda Ash - 1 Sks
----------	--------------	---------------	------------------

Day Work Hrs Cum - 24

of Class C Premium Plus Cement. Circulated 72 Sks to Surface. RD Allied.
P. Drill out Float Shoe. Start Drilling Formation.

D & V Oil Co. LP

Daily Drilling Report - University CN A #6

11/16/2016

06:00 A.M.

Activity at Report Time: **Prep to RIH w/ 8 5/8" Csg**

Depth at Report Time **930 ft** Deviation Survey 490' - 0.7

Activity Previous 24 Hrs

Finish MIRU Blue Line Drilling. Spud at 12:30 pm. Drilled 12 1/4" Surface hole to 930'. Circ Drilling with Fresh Water.

Forecast: RIH w/ 8 5/8" Csg - Cement

ulate hole clean for 1 hr. POOH w/ Drill String.

D & V Oil Co. LP

Daily Drilling Report - University CN A #6

11/15/2016

Activity Previous 24 Hrs

Move in Blue Line Drilling Rig #3. Start Rigging up. Will Spud on 11-15-16,