



Country: USA
State: TEXAS
Field: SALT DRAW
Supervisors: V.O. , BOBBY HARRINGTON / D. OWENS / K. FC
Engineer/Manager: MAHONEY, PETER / GRUBB, ALLEN

Report Number: 031
Report Date: 08/31/2017
Spud Date: 04/26/2017
Release Date:
DOE: 77 DOL: 32 AFE Days: 6.00
Last BOP T.: CSG Test:

****Data shared on this report is CONFIDENTIAL****

Event: COMPLETION LAND
Safety Meeting Topic:
Location: Lat: 31° 1' 48.10297 N
Long: 101° 5' 0.01458 W

API #: 4210542362
Rig:
Rig Phone:
KB(ft): 2,649.01
POB: 78 Manhours: 312.00

Current Activity:	25 PLUGS DRILLED CONTINUE DRILLING PLUGS
24 Hr Summary:	TOOH
24 Hr Forecast:	SNUB OUT OF HOLE

OPERATION DETAILS

FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION
06:00	08:00	2.00	P	WOR	39	TRIP	CONTINUE TIH PICKING UP 2-3/8" PH-6 TBG TO 6,000'
08:00	09:10	1.17	P	WOR	39	TRIP	R/U POWER SWIVEL & INSTALL MUELLER RUBBER
09:10	11:00	1.83	P	WOR	40	WASH	TAG KILL PLUG @ 6,053', 07 MIN DRILL TIME, 1700 PSI CIRC, 4BPM IN, 250 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
11:00	11:30	0.50	P	WOR	40	WASH	TAG PLUG #1 @ 6,994', 04 MIN DRILL TIME, 1800 PSI CIRC, 4BPM IN, 150 PSI WHP, 3.8 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
11:30	11:55	0.42	P	WOR	40	WASH	TAG PLUG #2 @ 7,190', 06 MIN DRILL TIME, 1800 PSI CIRC, 4BPM IN, 150 PSI WHP, 3.8 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
11:55	12:30	0.58	P	WOR	40	WASH	TAG PLUG #3 @ 7,392', 05 MIN DRILL TIME, 1800 PSI CIRC, 4BPM IN, 100 PSI WHP, 3.0 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
12:30	13:15	0.75	P	WOR	40	WASH	TAG PLUG #4 @ 7,583', 07 MIN DRILL TIME, 1800 PSI CIRC, 4BPM IN, 125 PSI WHP, 3.5 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
13:15	13:55	0.67	P	WOR	40	WASH	TAG PLUG #5 @ 7,788', 08 MIN DRILL TIME, 1800 PSI CIRC, 4BPM IN, 125 PSI WHP, 3.6 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
13:55	14:30	0.58	P	WOR	40	WASH	TAG PLUG #6 @ 7,983', 06 MIN DRILL TIME, 1800 PSI CIRC, 4BPM IN, 125 PSI WHP, 3.6 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
14:30	15:10	0.67	P	WOR	40	WASH	TAG PLUG #7 @ 8,174', 13 MIN DRILL TIME, 1800 PSI CIRC, 4BPM IN, 125 PSI WHP, 3.0 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
15:10	15:45	0.58	P	WOR	40	WASH	TAG PLUG #8 @ 8,375', 05 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4.0 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
15:45	16:15	0.50	P	WOR	40	WASH	TAG PLUG #9 @ 8,578', 05 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4.0 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
16:15	16:45	0.50	P	WOR	40	WASH	TAG PLUG #10 @ 8,773', 7 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
16:45	18:15	1.50	P	WOR	40	WASH	TAG PLUG #11 @ 8,966', 8 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
18:15	18:50	0.58	P	WOR	40	WASH	TAG PLUG #12 @ 9,155', 7 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
18:50	19:30	0.67	P	WOR	40	WASH	TAG PLUG #13 @ 9,354', 9 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
19:30	20:05	0.58	P	WOR	40	WASH	TAG PLUG #14 @ 9,559', 9 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 150 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
20:05	20:55	0.83	P	WOR	40	WASH	TAG PLUG #15 @ 9,753', 11 MIN DRILL TIME, 2100 PSI CIRC, 4.5BPM IN, 150 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
20:55	22:05	1.17	P	WOR	40	WASH	TAG PLUG #16 @ 9,955', 6 MIN DRILL TIME, 2100 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
22:05	23:00	0.92	P	WOR	40	WASH	TAG PLUG #17 @ 10,150', 6 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
23:00	23:45	0.75	P	WOR	40	WASH	TAG PLUG #18 @ 10,351', 6 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
23:45	01:15	1.50	P	WOR	40	WASH	TAG PLUG #19 @ 10,544', 10 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
01:15	01:50	0.58	P	WOR	40	WASH	TAG PLUG #20 @ 10,745', 11 MIN DRILL TIME, 2000 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
01:50	02:20	0.50	P	WOR	40	WASH	TAG PLUG #21 @ 10,938', 9 MIN DRILL TIME, 2100 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
02:20	03:05	0.75	P	WOR	40	WASH	TAG PLUG #22 @ 11,138', 7 MIN DRILL TIME, 2100 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
03:05	03:35	0.50	P	WOR	40	WASH	TAG PLUG #23 @ 11,337', 10 MIN DRILL TIME, 2100 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
03:35	04:10	0.58	P	WOR	40	WASH	TAG PLUG #24 @ 11,542', 9 MIN DRILL TIME, 2100 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP
04:10	06:00	1.83	P	WOR	40	WASH	TAG PLUG #25 @ 11,728', 11 MIN DRILL TIME, 2100 PSI CIRC, 4.5BPM IN, 125 PSI WHP, 4 BPM OUT, PUMP 10 BBL HIGH VIS SWEEP

Daily Operations Comments:

CASING			FLUIDS	COMPLETION STRING DETAILS				
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)	Fluids Co:	Down Hole Tool Co:		Tool Sup:		
14.000	70.00 / 70.00		Fluids Eng:	Qty	Description	ID	OD	Top Set
9.625	933.02 / 933.02		Pit Temp:					
			Density:					
			Brine Type:					
			Gel Type:					
			Viscosity:					
			Nitrogen:					
			NTU:					
			FLOWBACK					
			Gas Rate:					
			Choke Size:					
			Avg. Tbg. Press:					
			Avg. Csg. Press:					
			Fluid Rate (Water):					
			Fluid Rate (Oil):					
			Tot. Load Recovered:					

PERFORATIONS

Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments
------	-------	-----	--------	---------	------------	-------------------	----------