



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 N 09SA

6/3/2017 06:00 - 6/4/2017 06:00

Report# 15

Division	API	Unique Well ID	Well Configuration Type
PERMIAN BASIN DIVISION	42-317-40598	TX102386	HORIZONTAL
Surface Legal Location	Field Name	County	State
S30-7 , U L SVY, U27	SPRABERRY	MARTIN	TEXAS
Ground Elevation (ft)	Current Elevation	Current KB to GL (ft)	Spud Date
2,919	2,944.00, Unit 103 - KB 25	25.00	12/24/2016
			Dry Hole TD Date
			3/29/2017
Total Depth (All) (ft, KB)	Total Depth All (TVD) (ft, KB)	PBTD (All) (ft, KB)	
Original Hole - 17,070.0			
Primary Job Type	Secondary Job Type	Objective	
AFE - DRL-CT (Completion)			
Purpose			

Operations at Report Time	Remarks

Operations Summary
Plug/perf and frac stage #28 thru stage #32.

AFE Number	Job AFE + Supp Amount (Cost)	Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)
DRL-10871-CT	5,580,000.00	20,062.50	380,394.59

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	07:30	1.50	WL PERFORATE	PERF	PERFORATE STAGE #28 PERFORATIONS= 12,849' - 12,969'
07:30	10:00	2.50	FRACTURE	STIM	FRAC STAGE #28 AVG RATE = 70 BPM AVG PRESS = 4,903 PSI TOTAL FLUID = 4,501 BBLS TOTAL SAND = 213,510 LBS
10:00	11:30	1.50	WL PERFORATE	PERF	PERFORATE STAGE #29 PERFORATIONS= 12,700' - 12,821'
11:30	13:00	1.50	FRACTURE	STIM	FRAC STAGE #29 AVG RATE = 70 BPM AVG PRESS = 5,014 PSI TOTAL FLUID = BBLS TOTAL SAND = 209,278 LBS
13:00	14:00	1.00	WAITING ON EQUIP/TOOLS	WOT	WAITING FOR WIRELINE TRUCK TO REGEN.
14:00	15:30	1.50	WL PERFORATE	PERF	PERFORATE STAGE #30 PERFORATIONS= 12,552' - 12,672'
15:30	17:00	1.50	FRACTURE	STIM	FRAC STAGE #30 AVG RATE = 70 BPM AVG PRESS = 4,922 PSI TOTAL FLUID = 6,643 BBLS TOTAL SAND = 202,905 LBS
17:00	19:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #31 PERFORATIONS= 12,404' - 12,524'
19:00	20:00	1.00	WAITING ON WEATHER	WOT	
20:00	21:30	1.50	WAITING ON EQUIP/TOOLS	WOT	Swap Dry Gel blender on frac
21:30	00:00	2.50	FRACTURE	STIM	FRAC STAGE #31 AVG RATE = 70 BPM AVG PRESS = 4,578 PSI TOTAL FLUID = 4,275 BBLS TOTAL SAND = 210,087 LBS
00:00	02:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE #32 PERFORATIONS= 12,255' - 12,376'



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 N 09SA

6/3/2017 06:00 - 6/4/2017 06:00

Report# 15

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
02:00	04:00	2.00	FRACTURE	STIM	FRAC STAGE #32 AVG RATE = 70 BPM AVG PRESS = PSI TOTAL FLUID = BBLS TOTAL SAND = LBS