Daily report 3

Rig/Job 01-258 Operator MWS Lease & well University 22 B #1
County Crockett Move on 5/29/17 Spud 5/29/17 Time 4:00 P.M.
Set surface 5/30/17 Time 9:00 a.m. Drill out surface 5/31/17 Time 3:00 a.m.

Days on location 3 Days since spud 3 Days out of surface 1
Depth 2150 Operation Drilling Formation Dolomite Rate .9
Pump press 450 SPM 60 RPM 60 WOB 22 ,000# Strg wt 64 ,000#
Vis BW/Sweeps Mud wt Ph Cl Water loss

Mud(sx) Lime Wirelines 4
Bar P-1000 Other Salt gel - 31
Caustic Soda ash paper - 5
Gel Starch MF-55 - 8 g/s
LCM 5 Supr trt DMC$ CMC$

Bit# 2 Type E616 Size 7 7/8 Ser# A207534 Jets 6 X 14 Hrs on bit 22.5
Depth in 825 Total footage 1325 Avg rate 57 Footage last 24 hrs 1164
Bit# Type Size Ser# Jets Hrs on bit
Depth in Total footage Avg rate Footage last 24 hrs

Downtime last 24 hrs Cum downtime Cum rig time Total footage 24 hrs 0

Diesel on hand Start 50 inches 2259 gallons Delivered last 24 hours gallons
End 43 inches 1902 gallons
Used 3570 gallons

CSG Jts of Size Wt Feet Set @ KB
Jts of Size Wt Feet Set @ KB
CMT 1st stage Lead Sx Additives
Tail Sx Additives
CMT 2nd stage Lead Sx Additives
Tail Sx Additives

Notes: operation @ 6 AM 6/1/17 - drilling

Accidents Name Tour Type injury
Doctor Yes / No ? Dr. Name Days since last acc LTA

Deviation survey 1 deg @ 1227 ft. 1 deg @ 1763 ft.
1 deg @ 1541 ft. 1/4 deg @ 2614 ft.

Time log From	To	Time	Details of operations in sequence & remarks	Time log From	To	Time	Details of operations in sequence & remarks
8:00	9:00	3	Drlg F 986-1237	2:30	3:00	1/2	WLS @ 2056
9:00	9:30	1/2	WLS @ 1237 (misrun)	3:00	6:00	3	Drlg F 2056-2150
9:30	9:45	1/4	Drlg F 1237-1267				
9:45	10:00	1/4	WLS @ 1267				
10:00	3:30	5 1/2	Drlg F 1267-1583				
3:30	4:00	1/2	WLS @ 1583				
4:00	8:00	4	Drlg F 1583-1805				
8:00	8:30	1/2	WLS @ 1805				
8:30	2:30	6	Drlg F 1805-2056				

Need Diesel Water Hyd fluid Torq fld
30wt oil 90wt oil Chain oil Other

Portapotty date Delivered Serviced Picked up Co.