
Comanche A4144 Unit #4146



Prospect:	MAK
Field:	Spraberry (Trend Area)
API No.:	42-317-40493
Spud Date:	7/19/2016
TVD (pilot) :	10,038
LOCATION :	
Lease SHL:	1675.4 FNL & 330 FEL
Lease BHL:	50' FSL & 330 FEL
Section:	41
Block:	6
Township:	
Survey:	ULS
County:	Martin
ELEVATIONS :	
GL :	2,897
KB :	25
KB Calc :	2,922
ck w/log ?	

Date	History
07/19/2016	Spud well @ 00:00hrs
07/19/2016	Run Csg & Cmt (Surface)
08/09/2016	Run Csg & Cmt (Intermediate)
08/12/2016	TD Pilot hole @ 10,038'
08/18/2016	KOP @ 8,798'
08/19/2016	EOC @ 9,771'
08/31/2016	TD Lateral @ 17,919 TMD & 9,408 TVD
09/17/2016	PB & Set new Kick Plug
09/18/2016	KOP @ 8,759' MD
09/21/2016	EOC @ 9,754' MD & 9,249' TVD
10/02/2016	TD Lateral @ 17,282 TMD & 9,305' TVD
10/06/2016	Run Csg & Cmt (Production)
10/08/2016	Release Rig

Hole Size Surface: 17 1/2"
Surface Casing: 13 3/8" 48#, H-40, STC
Set @ 403'
Cement Lead: 415sks, Class C w/adds
Mixed @ 14.8ppg, 1.34 yld, 556cu/ft
Cement Tail:

Comments: 188 sks to surface, PBTD @ 360'

Hole Size Inter #1: 12 1/4"
Interm. Casing: 9 5/8" 40#, HCL-80, LTC
Set @ 8,035'
Cement Lead: 650 sks, 50:50 POZ, Class H w/adds
Mixed @ 11.3ppg, 2.92 yld, 17.52 H2O Req.
Cement Tail: 200 sks, Class H w/adds
Mixed @ 15.6ppg, 1.18 yld, 5.22 H2O Req.
Cement Lead: (2nd stage) 1100 sks, 50:50 POZ, Class C w/adds
Mixed @ 11.3ppg, 2.92 yld, 17.52 H2O Req.
Cement Tail: (2nd stage) 200 sks, Class C w/adds
Mixed @ 14.8ppg, 1.33 yld, 6.32 H20 Req.
Comments: DVT @ 5,026', 1st stg: 147sks to surf, 2nd stg. 450sks to surf
1st stg PBTD @ 7,988, 2nd stg PBTD @ 5,026'

Hole Size Prod.: 8 3/4"
Interm. Casing: 5 1/2"
Set @ 17,258'
Cement Lead: 3000 sks,50:50 POZ, Class H w/adds
Mixed @ 14.4ppg, 1.22 yld
Cement Tail:

Cement Lead: (2nd stage)

Cement Tail: (2nd stage)

Comments:

