Daily Partner Report

8/7/2017 06:00 - 8/8/2017 06:00

Report# 26

DFS 26.0

Well Name: UNIVERSITY 7-2730 N 16MB

Well Info

API	Surface Legal Location	Division	Field Name	Spud Date
42-317-40613	S30-7 , U L SVY, U27	PERMIAN BASIN DIVISION	SPRABERRY	5/27/2017

County	State	Ground Elevation (ft)	Original KB Elevation (ft)
MARTIN	TEXAS	2,924	2,949

Job Summary

Job Category	Last Casing String	JOB AFE AMOUNT (Cost)	Cum Field Est To Date (Cost)
DRILLING	PRODUCTION CASING, 16,488.0ft, KB	2,190,700.00	2,442,270.99

Daily Ops Summary

RIG	Wellbore Name	End Depth (ft, KB)	Progress (ft)	Daily Field Est Total (Cost)
UNIT 154	Original Hole	16,493.0	0	178,395.34

Weather	Hole Condition	Drilling Hours (hr)	Avg ROP (ft/hr)	Cum Time Log Days (days)
PARTLY CLOUDY	Good			24.02

Operations at Report Time
RIG RELEASED

Operations Summary
CIRCULATE AND CEMENT CASING, NIPPLE DOWN, SET SLIPS, READY RIG TO SKID

Operations Next Report Period
RIG RELEASED TO UNIVERSITY 7-2730 N 15 SC

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Sub - Code	Unschd Type	Start Depth (ft, KB)	End Depth (ft, KB)	Com
06:00	06:30	0.50	CIRCULATE/CONDITION	CIRC	1		16,493.0	16,493.0	FINISH CIRCULATING 1.5X CASING CAPACITY
06:30	07:00	0.50	RIG UP/DOWN CEMENTERS	CMT	1		16,493.0	16,493.0	PJSM AND RIG UP HALLIBURTON IRON
07:00	12:00	5.00	CEMENTING	CMT	2		16,493.0	16,493.0	CEMENT 5.5" CASING PRESSURE TEST LINES 6K PSI, PUMP 50 BBLS SPACER, 305 BBLS TERGO VIS, LEAD CEMENT 448 BBLS, 1710 SACKS, TAIL CEMENT 47 BBLS, 100 SACKS, DISPLACE 364 BBLS H20, FULL RETURNS UNTIL LAST 10 BBLS, THEN 50% RETURNS, FINAL CIR. PSI 1460, BUMPED PLUG TO 2168 PSI HELD FOR 5MIN, FLOATS HELD 3BBLS BACK, 243 BBLS TERGO VIS TO SURFACE
12:00	12:30	0.50	RIG UP/DOWN CEMENTERS	CMT	1		16,493.0	16,493.0	RIG DOWN HALLIBURTON AND FLUSH SURFACE LINES
12:30	15:00	2.50	NU/ND BOP	BOP	1		16,493.0	16,493.0	S/M WITH GREENE'S, NIPPLE DOWN AND RIG DOWN TO RAISE STACK
15:00	16:00	1.00	SET SLIPS	CSG	7		16,493.0	16,493.0	SET SLIPS WITH 170K, ROUGH CUT CASING, LAY OUT LANDING JT, DRESS CASING, INSTALL LOCK DOWN RING, , ENSURE RIG READY TO SKID
16:00	16:00	0.00	RIG RELEASE	LOC	8		16,493.0	16,493.0	RELEASE RIG TO UNIVERSITY 7-2730 N 15 SC 8-7-17 @ 16:00

Head Count / Man Hours

Company	Type	Employee Type	Count	Reg Work Time (hr)	Tot Work Time (hr)

Casing Strings

Csg Des	OD (in)	Set Depth (ft, KB)	Top (ft, KB)	Run Date	Drift Min (in)	Wt/Len (lb/ft)	Dens Fluid (lb/gal)	P LeakOff (psi)
CONDUCTOR	20	105.0	25.0	4/25/2017	18.54	133.00		
SURFACE CASING	13 3/8	516.0	-5.5	5/28/2017		54.50		
INTERMEDIATE CASING	9 5/8	8,210.0	24.1	6/4/2017		40.00		
PRODUCTION CASING	5 1/2	16,488.0	-4.7	8/7/2017		20.00		