DAILY REPORT

DATE	July 9, 2017	**API NUMBER**	42475372150000	**REPORT #**	5
WELL	UL Guanella 05-17 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	06:30	0.5	FLOW BACK 467 BBLS. GOT BALL TO SURFACE. SWI
06:30	08:00	1.5	FLUSH WELL 25/50/25,BBLS GEL SWEEPS. EST RATE OF 50.5 BPM @ 10,330 PSI
08:00	12:15	4.3	RU HALLIBURTON WL CREW. TEST LUBE TO 9,000 PSI. SICP- 4,100 PSI. OPEN WELL. RIH W/ CCL, PLUG AND PERF GUNS. PERFORATED STAGE #4 FROM 15,670' - 15,785'. PUMP DOWN VOLUME- 450 BBLS. POOH.
12:15	00:30	12.3	WILELINE PULLED OUT OF ROPE SOCKET WHILE BUMPING UP. TOOL TRAP WAS BROKEN AND DID NOT SHUT WHEN TOOLS PASSED THRU. RDMO WIRELINE. WO COIL TUBING TO ARRIVE TO FISH GUNS.
00:30	06:00	5.5	MIRU 2.375" CTU. MU BHA AS FOLLOWS-OD X ID X LENGTH: SLIP ON CC - 3.125" X 1.13" X 0.92', DPBV - 2.88" X 1.0" X 1.05', HYD DISC - 2.88" X 0.87" X 1.46', AGITATOR - 2.88" X 4.92', INDEX TOOL - 2.88" X 0.90" X 5.00', DUMP SUB - 2.88" X 1.00" X 0.67', XO - 3.00" X 1.40" X 0.46', TOP SUB - 3.875" X 0.85', EXT - 3.875" X 3.00', BOWL - 3.875" X 1.10, CUT LIP GUIDE - 3.875" X 0.90', GRAPPLE 3.125". TOTAL LENGTH - 20.33'.
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.130	94.0	J-55	80	STC	
Surface	13-3/8	12.615	54.5	J-55	1,220	STC	Cement to Surface
Intermediate	10-3/4	9.950	45.5	J-55	5,000	BTC	No Cement or returns to Surface
Intermediate 2	7-5/8	6.875	29.7	HC-P110	10,809	BTC	
	5	4.670	23.0	HC-P110	16,351	GeoConn	

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	