DAILY REPORT

DATE	July 10, 2017	**API NUMBER**	42475372150000	**REPORT #**	6
WELL	UL Guanella 05-17 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	10:45	4.8	RU CT UNIT, MU TOOLS, BHA AS FOLLOWS-OD X ID X LENGTH: SLIP ON CC - 3.125" X 1.13" X 0.92', DPBV - 2.88" X 1.0" X 1.05', HYD DISC - 2.88" X 0.87" X 1.46', AGITATOR - 2.88" X 4.92', INDEX TOOL - 2.88" X 0.90" X 5.00', DUMP SUB - 2.88" X 1.00" X 0.67', XO - 3.00" X 1.40" X 0.46', TOP SUB - 3.875" X 0.85', EXT - 3.875" X 3.00', BOWL - 3.875" X 1.10, CUT LIP GUIDE - 3.875" X 0.90', GRAPPLE 3.125". TOTAL LENGTH - 20.33'.
10:45	18:00	7.3	TEST LUBE & FLOW IRON TO 5,000 PSI. BLED OFF TO 3,800 PSI. OPEN WELL & RIH. FOUND FISH @ 11,510' CTM, PUSHED FISH TO 15,737'. SAT DOWN W/ 10 ON IT. CIRC PRESS CAME UP 500 PSI. SHUT PUMP DOWN PICKED UP 30'. WENT BACK DOWN AND SAT DOWN SAME PLACE PUTTING 13 ON IT. 3,000 MORE ON WEIGHT PICKING UP. POOH. ALL TOOLS OOH.
18:00	00:00	6.0	RDMO CT UNIT.
00:00	01:30	1.5	REPLACE TAIL ROD STEM PACKING ON COBRA 7-1/16" 15M MASTER VALVE. FUNCTION TEST & VALVE STARTED LEAKING EXTERNALLY AT TAIL ROD STEM PACKING, GREASE & FUNCTION VALVE, LEAKING CONTINUED, CALL SUPERINTENDENT.
01:30	05:00	3.5	RD HES TREATING IRON & FB IRON, ND FRAC TREE TO MASTER VALVE, MIRU HYD LUBRICATOR, HANGER & DBPV ON 7-1/16" 15M FRAC VALVE.
05:00	06:00	1.0	LAND HANGER & DBPV IN TBG HEAD, RUN IN LOCKING PINS, BLEED OFF PRESSURE & MONITOR FOR 30 MINS.
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.130	94.0	J-55	80	STC	
Surface	13-3/8	12.615	54.5	J-55	1,220	STC	Cement to Surface
Intermediate	10-3/4	9.950	45.5	J-55	5,000	BTC	No Cement or returns to Surface
Intermediate 2	7-5/8	6.875	29.7	HC-P110	10,809	BTC	
	5	4.670	23.0	HC-P110	16,351	GeoConn	

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	