# DAILY REPORT

| | | | | | |
|---|---|---|---|---|---|
| **DATE** | July 25, 2017 | **API NUMBER** | 42475372150000 | **REPORT #** | 21 |
| **WELL** | UL Guanella 05-17 1H | | | | |
| **FIELD** | Phantom (Wolfcamp) | | | | |
| **STATE** | Texas | | | | |

## *OPERATIONS TIME LOG*

| From | To | Hrs | |
|---|---|---|---|
| 06:00 | 09:00 | 3.0 | WASH & LOWER BIT TO PBTD @ 16,194' CTM. PUMP 10 - 40 - 10, 100 VIS GEL SWEEP. PUMP RATE 4 BPM - 7300#, RETURN RATE 4 BPM - 3220#. CIRCULATE HOLE CLEAN. |
| 09:00 | 13:00 | 4.0 | POOH, RAISING BIT TO HEEL CIRCULATING DEPTH, 11,675'. NO ABNORMAL DRAG ON CT, PUMP 10 BBL SWEEP. CIRCULATE CLEAN. |
| 13:00 | 14:15 | 1.3 | POOH RAISING BIT TO 10 DEGREE CIRCULATING DEPTH 10,950'. PUMP 10 BBL SWEEP. CIRCULATE CLEAN. |
| 14:15 | 16:45 | 2.5 | POOH, RAISE BIT TO 10,500', SHUT DOWN PUMP, SHUT WELL IN. POOH W/ COIL TBG, SHUT BOTTOM FRAC VALVE. LAY DOWN MOTOR ASSEMBLY & BIT. |
| 16:45 | 18:30 | 1.8 | RU COIL TBG PUMP TO 5 1/2" CSG. PUMP 275 BBLS PACKER FLUID DOWN CSG 5 BPM, 3100#. RDMO LEGEND COIL TBG UNIT & DO ASSIST EQUIPMENT. |
| 18:30 | 22:30 | 4.0 | ND 5 1/8 15K FRAC STACK. NU 7 1/16 10K HYD BOP & SPOOL ON TOP OF 7 1/16 15K MANUAL FRAC VALVE. TEST TO 8000# BOP BEGIN TO LEAK AROUND, BLIND RAM BONNET, BLED PRESSURE OFF REPLACE BONNT SEAL, PRESSURE TEST BOP RAMS 8200#, HELD GOOD 10 MINS. RELEASE PRESSURE. |
| 22:30 | 02:00 | 3.5 | MIRU CAPITAN WL & FALCON RIG. RU LEGACY 10K LUBE & WL BOP'S. TEST LUBE TO 7000#, HELD GOOD 5 MINS. EQUILIZE WELLHEAD, OPEN BOTTOM FRAC VALVE. |
| 02:00 | 03:45 | 1.8 | RIH W/ 4.50 GAUGE RING & JUNK BASKET TO 11,010'. HIT NO OBSTRUCTIONS. POH W/ GAUGE RING & JUNK BASKET. |
| 03:45 | 06:00 | 2.3 | OOH WITH GR/ JB/ CCL. MU ON ROPE SOCKET AND CCL, BAKER 20 SETTING SLEEVE, 2.313" X- PROFILE STINGER, 23# WIRELINE SET PACKER, 6FT 2-7/8" NICKEL COATED PUP JNT, XN- PROFILE 2.313 WITH NO/GO NIPPLE, DOUBLE 10K CERAMIC DISC SUB, WIRELINE ENTRY GUIDE. EQUALIZE STACK AND OPEN BLINDS AND RIH @ REPORT TIME |
| **Total Hours** | | **24.0** | |

**CASING**

| Type | OD | ID | Weight | Grade | Bottom MD | Connection | Remarks |
|---|---|---|---|---|---|---|---|
| Conductor | 20 | 19.130 | 94.0 | J-55 | 80 | STC | |
| Surface | 13-3/8 | 12.615 | 54.5 | J-55 | 1,220 | STC | Cement to Surface |
| Intermediate | 10-3/4 | 9.950 | 45.5 | J-55 | 5,000 | BTC | No Cement or returns to Surface |
| Intermediate 2 | 7-5/8 | 6.875 | 29.7 | HC-P110 | 10,809 | BTC | |
| | 5 | 4.670 | 23.0 | HC-P110 | 16,351 | GeoConn | |

**TUBING**

| Type | OD | ID | Weight | Grade | Btm Pipe MD | Length | Remarks |
|---|---|---|---|---|---|---|---|
| | | | | | | | |

**SAFETY**

| | | | | | |
|---|---|---|---|---|---|
| **Safety Meeting Topic** | | | | | |
| **Last BOP Test** | | **BOP Test Due** | | **Accidents** | |