# DAILY REPORT

| | | | | | |
|---|---|---|---|---|---|
| **DATE** | July 2, 2017 | **API NUMBER** | 42475372300000 | **REPORT #** | 3 |
| **WELL** | UL Fremont 38-17 1H | | | | |
| **FIELD** | Phantom (Wolfcamp) | | | | |
| **STATE** | Texas | | | | |

## *OPERATIONS TIME LOG*

| From | To | Hrs | |
|---|---|---|---|
| 06:00 | 08:00 | 2.0 | CONTINUE MIRU HALIBURTON FRAC SERVICES. PRE-LOADING SAND CASTLES AND MOUNTIAN MOVERS. FINISH RU RESOURCE WATER TRANSFER TO FRAC LINE |
| 08:00 | 12:00 | 4.0 | MIRU CUDD ENERGY SERVICES WATER TREATMENT UNIT, INSTALLED STINGER AND PREPARE TO PRE-LOAD FRAC TANKS. |
| 12:00 | 17:30 | 5.5 | RESOURCE WATER TRANSFER AND CUDD ENERGY SERVICES PRE-LOAD FRAC TANKS AND TREATS WATER WITH BIOCIDE TREATMENT, MAX TRANSFER RATE=72 BPM AT 1,700 RPM. CONTINUE RIGGING UP FRAC SERVICES AND ASSIST, HALLIBURTON ENERGY SERVICES WIRELINE CHANGE OUT HORSEHEAD ON WL TRUCK, DELIEVERED FRAC PLUG WITH 2-COMPOSITE BRIDGE PLUGS. |
| 17:30 | 17:45 | 0.3 | HELD SAFETY MEETING WITH ALL CREWS FROM BOTH SHIFTS AND REVEIWED JRA'S FOR JOB, DISCUSSED SPEED LIMIT ON LOCATION, MUSTER AREAS, HOT FUELING, PRESSURE RELEASE, OVERHEAD LOADS, FALL PROTECTION, RADIO SILENCE DURING GUN ARMING, AND LUBRICATOR PRESSURE TEST, HOT TEMPS, HYDRATION, LINE OF FIRE, RU PROCEDURES, SNAKES, NEAREST HOSPITAL IN MONAHANS, TEXAS, AMBULANCE DRIVER. |
| 17:45 | 23:00 | 5.3 | HALLIBURTON ENERGY SERVICES FRAC SERVICES FINISHES MOVING IN LAST PUMP AND RIGGING UP. |
| 23:00 | 00:45 | 1.8 | PT FRAC LINES AND FRAC STACK TO 13,459 PSI, SET POP-OFF 12,500PSI, HAD ISSUE WITH BLENDER RPM'S NOT COMMUNICATING- RESOLVED, E-TECH HAD TO ADJUST GLOBAL KICKOUTS ON 7 FRAC PUMPS, HAD WIRELESS COMMUNICATION ISSUE WITH SEVERAL PUMPS, ALL ISSUES RESOLVED WILL BEGIN STAGE FRAC. |
| 00:45 | 03:30 | 2.8 | FRAC STAGE 1: RU FRAC CREW AND PT FRAC LINES TO 13,368 PSI, FRAC STAGE W/ 5000 GAL ACID, 12,004 BBLS FRAC FLUID, LTR THIS STAGE- 13,145 BBLS, TLTR- 13,145 BBLS. |
| 03:30 | 03:45 | 0.3 | PT PUMPDOWN IRON TO 12,500PSI HELD 10 MIN. |
| 03:45 | 04:30 | 0.8 | HALLIBURTON WIRELINE SHUT US DOWN BECAUSE OF WIND/DUST BLOWING, TOO MUCH STATIC IN THE AIR TO ARM GUNS. |
| 04:30 | 06:00 | 1.5 | RU HALLIBURTON WL CREW. RIH W/ CCL, PLUG & PERF GUNS. SET HALLIBURTON CFP @ 16,100', PERFORATED STAGE 2 FROM 15,981' - 16,090'. PUMP DOWN VOLUME- 297 BBLS. 1ST RUN ON RE-HEAD. POOH AT REPORT TIME |
| **Total Hours** | | **24.0** | |

**CASING**

| Type | OD | ID | Weight | Grade | Bottom MD | Connection | Remarks |
|---|---|---|---|---|---|---|---|
| Conductor | 20 | 19.500 | | | 106 | Weld | Grout |
| Surface | 13-3/8 | 12.615 | 54.5 | J-55 | 1,030 | STC | Full Returns |
| Intermediate | 10-3/4 | 9.950 | 45.5 | J-55 | 4,959 | BTC | |
| Intermediate | 7-5/8 | 6.875 | 29.7 | P-110HC | 11,198 | BTC | |
| | 5-1/2 | 4.670 | 23.0 | P110 | 16,373 | Geoconn | |

**TUBING**

| Type | OD | ID | Weight | Grade | Btm Pipe MD | Length | Remarks |
|---|---|---|---|---|---|---|---|
| | | | | | | | |

**SAFETY**

| | | | | | |
|---|---|---|---|---|---|
| **Safety Meeting Topic** | | | | | |
| **Last BOP Test** | | **BOP Test Due** | | **Accidents** | |