DAILY REPORT

DATE	July 5, 2017	**API NUMBER**	42475372300000	**REPORT #**	6
WELL	UL Fremont 38-17 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	07:30	1.5	FRAC STAGE 8: RU FRAC CREW AND PT FRAC LINES TO 13,441 PSI, FRAC STAGE WITH 3,000 GAL ACID, 13,369 BBLS FRAC FLUID, LTR THIS STAGE- 13,666 BBLS, TLTR- 108,346 BBLS. HAVING PRESSURE RESPONSE WHEN BALL LANDED ON PLUG
07:30	08:00	0.5	HALLIBURTON WIRELINE, REPAIR MEASURING WHEEL ON HORSEHEAD AND GROUND WIRE ON CRANE AND WELLHEAD.
08:00	10:45	2.8	RU HALLIBURTON WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON CFP AT 15,212', PULL UP AND PERFORATED STAGE # 9 FROM 15,100' - 15,202'. PUMP DOWN VOLUME- 291 BBLS. MAX PUMP DOWN PSI=6,322 PSI, 2ND RUN ON RE-HEAD.
10:45	14:00	3.3	FRAC STAGE 9: RU FRAC CREW AND PT FRAC LINES TO 13,390 PSI, FRAC STAGE WITH 3,000 GAL ACID, 13,162 BBLS FRAC FLUID, LTR THIS STAGE- 13,453 BBLS, TLTR- 121,799 BBLS. HAVING PRESSURE RESPONSE WHEN BALL LANDED ON PLUG. EXTENDED FLUSH VOLUME DUE TO PRESSURE.
14:00	16:30	2.5	RU HALLIBURTON WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON CFP AT 15,087', PULL UP AND PERFORATED STAGE # 10 FROM 14,975' - 15,075'. PUMP DOWN VOLUME- 270 BBLS. MAX PUMP DOWN PSI=7,691 PSI, 3RD RUN ON RE-HEAD. OUT OF HOLE WITH PERF GUNS -- ALL FIRED -- DROP FRAC BALL ONTOP OF 5 1/8" 15K HYDRAULIC FRAC VALVE.
16:30	20:00	3.5	FRAC STAGE 10: RU FRAC CREW AND PT FRAC LINES TO 13,290 PSI, FRAC STAGE WITH 3,000 GAL ACID, 13,680 BBLS FRAC FLUID, LTR THIS STAGE- 13,950 BBLS, TLTR- 135,749 BBLS. HAVING PRESSURE RESPONSE WHEN BALL LANDED ON PLUG.
20:00	22:45	2.8	RU HALLIBURTON WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON CFP AT 14,956', PULL UP AND PERFORATED STAGE # 11 FROM 14,849' - 14,948'. PUMP DOWN VOLUME- 266 BBLS. MAX PUMP DOWN PSI=7,513 PSI, 1ST RUN ON RE-HEAD. OUT OF HOLE WITH PERF GUNS -- ALL FIRED -- DROP FRAC BALL ONTOP OF 5 1/8" 15K HYDRAULIC FRAC VALVE.
22:45	02:00	3.3	PULLED OUT OF HOLE W/WIRELINE CLOSED HYDRAULIC VALVE AND BLED PRESS OFF LUBE, SHUT DOWN FOR LIGHTENING UNTIL STORM PASSES. HALLIBURTON LIGHTENING POLICY WITHIN 10 MILES.
02:00	03:00	1.0	AFTER WEATHER AND LIGHTENING CLEARED OUR CRANE HAD SENSOR ISSUES AND WOULD NOT FUNCTION TO GET 10K LUBRICATOR OFF WELL. OPERATOR PHONED CRANE MECHANIC THAT WALKED HIM THROUGH RESOLVING THE ISSUE.
03:00	06:00	3.0	FRAC STAGE 11: PUMPING STAGE DURING REPORT TIME.
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.500			106	Weld	Grout
Surface	13-3/8	12.615	54.5	J-55	1,030	STC	Full Returns
Intermediate	10-3/4	9.950	45.5	J-55	4,959	BTC	
Intermediate	7-5/8	6.875	29.7	P-110HC	11,198	BTC	
	5-1/2	4.670	23.0	P110	16,373	Geoconn	

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	