# DAILY REPORT

| | | | | | |
|---|---|---|---|---|---|
| **DATE** | July 19, 2017 | **API NUMBER** | 42475372300000 | **REPORT #** | 17 |
| **WELL** | UL Fremont 38-17 1H | | | | |
| **FIELD** | Phantom (Wolfcamp) | | | | |
| **STATE** | Texas | | | | |

## *OPERATIONS TIME LOG*

| From | To | Hrs | |
|---|---|---|---|
| 06:00 | 07:30 | 1.5 | WODL |
| 07:30 | 10:00 | 2.5 | HELD SAFETY MEETING, SICP 3960# MIRU J4 TEST PUMP, PUMP 100 BBLS FRESH WATER TREATED WITH BIOCIDE, DOWN TBG TO CLEAR OF ANY DEBRIS, |
| 10:00 | 11:30 | 1.5 | RU AXIO SL & MU 2.313" XN PLUG, 2.313" X-LINE RUNNING TOOL, 3' 1.50 WEIGHT BAR, 6' 1.50 SPANG JARS, 15' 1.50 WEIGHT BAR, ROPE SOCKET W/ 1.375 FISHING NECK, EQUALIZE LUBRICATOR RIH, |
| 11:30 | 12:00 | 0.5 | SET 2.313 XN RETRIEVABLE PLUG @ 11,104' (SLM), POOH W/ SL |
| 12:00 | 12:45 | 0.8 | OOH MU X PRONG AND EQUALIZE LUBRICATOR, RIH WITH 2" JDC, SET X PRONG IN 2.313 RETRIEVABLE XN PLUG, |
| 12:45 | 13:15 | 0.5 | POOH W/SL |
| 13:15 | 14:00 | 0.8 | OOH WITH SL, SITP 3,876# SICP 3,882#, BLEED DOWN TBG WITH MONITORING TBG & CSG |
| 14:00 | 14:45 | 0.8 | CSG BLED THROUGH TBG DOWN TO 0 PSI. SICP 0 PSI, SITP 0 PSI, (GOOD NEGATIVE PRESSURE TEST) NO SIGNS OF POTIENTIAL PRESSURE BUILD UP RDMO SL & J4 TEST PUMP |
| 14:45 | 15:00 | 0.3 | SECURE WH AND SDFN |
| **Total Hours** | | **9.0** | |

**CASING**

| Type | OD | ID | Weight | Grade | Bottom MD | Connection | Remarks |
|---|---|---|---|---|---|---|---|
| Conductor | 20 | 19.500 | | | 106 | Weld | Grout |
| Surface | 13-3/8 | 12.615 | 54.5 | J-55 | 1,030 | STC | Full Returns |
| Intermediate | 10-3/4 | 9.950 | 45.5 | J-55 | 4,959 | BTC | |
| Intermediate | 7-5/8 | 6.875 | 29.7 | P-110HC | 11,198 | BTC | |
| | 5-1/2 | 4.670 | 23.0 | P110 | 16,373 | Geoconn | |
| | | | | | | | |

**TUBING**

| Type | OD | ID | Weight | Grade | Btm Pipe MD | Length | Remarks |
|---|---|---|---|---|---|---|---|
| Other | | | | | 25 | 25 | KB |
| Tubing Hanger | 7.000 | | | | 26 | 1 | TBG HANGER |
| Tubing | 2.875 | | 6.5 | L-80 | 59 | 33 | 1 JNT 2-7/8 6.5# EUE 8RD |
| Pup Joint | 2.875 | | 6.5 | L-80 | 81 | 22 | 22' PUP JNTS 2-7/8 6.5# EUE 8 RD |
| Tubing | 2.875 | | 6.5 | L-80 | 11,056 | 10,975 | 336 JNT 2-7/8 6.5# EUE 8 RD |
| Other | 3.500 | | | | 11,056 | 1 | 2.313 X PROFILE NIPPLE |
| Tubing | 2.875 | | 6.5 | L-80 | 11,089 | 33 | 1 JNT 2-7/8 6.5# EUE 8 RD |

**SAFETY**

| | | | | | |
|---|---|---|---|---|---|
| **Safety Meeting Topic** | | | | | |
| **Last BOP Test** | | **BOP Test Due** | | **Accidents** | |