DAILY REPORT

DATE	July 21, 2017	**API NUMBER**	42475372300000	**REPORT #**	19
WELL	UL Fremont 38-17 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	07:30	1.5	WODL, SICP- 0 PSI.
07:30	12:00	4.5	HELD SAFETY MEETING WITH ALL SUPPORTING VENDORS, PU NEW ON / OFF TOOL AND MU ON 1- JNT 2-7/8" L-80 6.5# EUE 8RD TBG, X PROFILE 2.313 NIPPLE, 336 JNTS 2-7/8" L-80 6.5# EUE 8RD TBG, 10', 8', 4', PUP JNTS 2-7/8" L-80 6.5# EUE 8RD TBG, CHECKING TORQUE ON EACH COLLAR AND PIN TO 1,900 IBS WHILE RIH.
12:00	13:30	1.5	MU TBG HANGER AND HOOK UP J-4 TEST PUMP AND CIRCULATE 130 BBLA OF PACKER FLUID.
13:30	14:30	1.0	SHUT DOWN PUMP, J ON TO PACKER AND LAND TBG HANGER WITH 15K COMPRESSION ON PACKER. LOCK IN B-SECTION PINS. HOOK UP PUMPTO TEST 5-1/2" CASING AND TEST TO 1000 PSI, MONITOR TBG AND 5-1/2" CASING FOR 15 MINUTES, NO PRESSURE BUILD UP ON TBG, NO PRESSURE DECREASE ON CASING. (GOOD TEST). BLEED 5-1/2" CASING DOWN TO 0-PSI.
14:30	15:30	1.0	ND BOP'S INSTALL 5K PRODUCTION TREE, TEST VOID ON PRODUCTION TREE TO 10,000 PSI. (GOOD TEST) RDMO FALCON WORKOVER RIG.
15:30	17:00	1.5	MIRU AXIO SLICKLINE, RIH WIH 2" JDC, 6' 1.50" SPANG JARS, 4' 1.50" OIL JARS, 15' 1.50" WEIGHT BAR, TAG X PRONG AT 11,104' SLM, EQUALIZE WITH TEST PUMP TO 4,500 PSI. LATCH ON TO X PRONG AND RELEASE X PRONG, PRESSURE EQUALIZED AT 4,250 PSI. POOH WITH SL.
17:00	18:00	1.0	OOH W/ X PRONG, MU 2.50" GS PULLING TOOL, 6' 1.50" SPANG JARS, 4' 1.50" OIL JARS, 15' 1.50" WEIGHT BAR, EQUALIZE LUBRICATOR, RIH TAG 2.313" XN PLUG AT 11,104' TRY TO RELEASE PLUG, NO INDICATION PLUG RELEASED, POOH WITH SL.
18:00	18:15	0.3	OOH W/ SL, DID NOT RETRIEVE PLUG, CHECK PULLING TOOL.
18:15	19:30	1.3	RUN BACK IN HOLE WITH SAME BHA, TAG UP AT 11,104', JARRED ON 2.313 XN PLUG WITH SPANG JARS, INDICATIONS THAT PLUG SHEARED, POOH WITH SL.
19:30	20:00	0.5	OOH W/ XN 2.313 PLUG, RDMO AXIO SLICKLINE, SICP- 0 PSI, SITP- 4,030 PSI. SECURE WELLHEAD AND TOTP.
Total Hours		**14.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.500			106	Weld	Grout
Surface	13-3/8	12.615	54.5	J-55	1,030	STC	Full Returns
Intermediate	10-3/4	9.950	45.5	J-55	4,959	BTC	
Intermediate	7-5/8	6.875	29.7	P-110HC	11,198	BTC	
	5-1/2	4.670	23.0	P110	16,373	Geoconn	

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks
Other					25	25	KB
Tubing Hanger	7.000				26	1	TBG HANGER
Tubing	2.875		6.5	L-80	59	33	1 JNT 2-7/8 6.5# EUE 8RD
Pup Joint	2.875		6.5	L-80	81	22	22' PUP JNTS 2-7/8 6.5# EUE 8 RD
Tubing	2.875		6.5	L-80	11,056	10,975	336 JNT 2-7/8 6.5# EUE 8 RD
Other	3.500				11,056	1	2.313 X PROFILE NIPPLE
Tubing	2.875		6.5	L-80	11,089	33	1 JNT 2-7/8 6.5# EUE 8 RD

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	