DAILY REPORT

DATE	July 10, 2017	**API NUMBER**	42495338430000	**REPORT #**	2
WELL	UL Urad 1609-21 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	09:15	3.3	FINISH RDMO ALL TOE PREP EQUIPMENT AND ASSIST.
09:15	15:00	5.8	SHUT DOWN WAIT ON INSTRUCTIONS. MI AND SPOT FRAC LINE.
15:00	20:30	5.5	J-4 OILFIELD SERVICE 15K TEST PUMP AND HAND, PAYZONE COMPLETIONS RU CREW, COMPLETION EQUIPMENT NU HAND, CRANE AND REMAINING FRAC STACK, 5-1/8" 15K FLOW CROSS, 5-1/8", 15K HYDRAULIC FRAC VALVE, 6-PORT, 3.0" 15K FRAC HEAD. IRON MAN SPECIALTY FLUIDS MIX PLANT AND TRANSFER PUMP. ARRIVED ON LOCATION, MIRU MIX PLANT AND TRANSFER PUMP. ND 7-1/16" GOATHEAD AND X-O SPOOL, NU FLOWCROSS, AND REMAINING FRAC STACK. RU CLOSING UNIT, FUNCTION TEST HYDRAULIC VALVE. TEST FRAC STACK TO 14,500 PSI. RIG UP REMAINDER OF FLOWBACK EQUIPMENT.
20:30	04:45	8.3	WAIT FOR PUMP DOWN PUMPS TO ARRIVE.
04:45	06:00	1.3	MIRU VALOR PUMP DOWN PUMPS, WAIT ON CRANE, GREASE / PRESSURE CONTROL, WIRELINE UNIT
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.124	94.0	J-55	110	WELDED	
Surface	13-3/8	12.615	54.5	J55	1,105	J55	
Intermediate	10-3/4	9.950	45.5	J-55	5,090	BTC	Cement to surface
Intermediate	7-5/8	6.875	29.7	P110HC	11,695	BTC	Full returns thru both jobs
	5-1/2	4.670	23.0	P-110	22,435	GeoCon BTC	6.5 Stick-up

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	