DAILY REPORT

DATE	July 13, 2017	**API NUMBER**	42495338430000	**REPORT #**	5
WELL	UL Urad 1609-21 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	06:30	0.5	SAFETY MEETING WITH ALL VENDORS ON LOCATION -- DISCUSS PPE -- OVER HEAD LOADS -- RED ZONE -- NEAREST HOSPITAL (KERMIT,TX) -- HEAT (DRINK PLENTY OF WATER) -- SMOKING AREA -- CHEMICAL AREA -- LOCATION OF SAFETY SHOWER -- HOT FUELING
06:30	07:30	1.0	FINISH R/U CHEMICALS TO LA PUMPS ON BLENDER
07:30	10:30	3.0	FRAC STAGE 1: RU FRAC CREW AND PT FRAC LINES TO 13,500 PSI, FRAC STAGE WITH 6,749 GAL ACID, 12,208 BBLS FRAC FLUID, LTR THIS STAGE- 16,454 BBLS, TLTR- 16,454 BBLS.
10:30	14:00	3.5	RU COMBATT OILFIELD SOLUTIONS WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON ILLUSION FRAC PLUG AT 22,154', PULL UP AND PERFORATED STAGE 2 FROM 22,126' - 21,919'. PUMP DOWN VOLUME- 726 BBLS. MAX PUMP DOWN PSI=6,400 PSI, 1ST RUN ON RE-HEAD. OUT OF HOLE WITH PERF GUNS -- ALL FIRED -- DROP FRAC BALL ON TOP OF 5 1/8" 15K HYDRAULIC FRAC VALVE.
14:00	18:00	4.0	FRAC STAGE 2: RU FRAC CREW AND PT FRAC LINES TO 13,469 PSI, FRAC STAGE WITH 4,000 GAL ACID, 15,560 BBLS FRAC FLUID, LTR THIS STAGE- 16,286 BBLS, TLTR- 32,740 BBLS.
18:00	21:15	3.3	RU HALLIBURTON WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON ILLUSION CFP AT 21,897', PERFORATED STAGE # 3 FROM 21,672' - 21,878'. PUMP DOWN VOLUME- 680 BBLS, POOH, DROP FRAC BALL.
21:15	01:30	4.3	FRAC STAGE 3: RU FRAC CREW AND PT FRAC LINES TO 13,410 PSI, FRAC STAGE WITH 4,000 GAL ACID, 16,601 BBLS FRAC FLUID, LTR THIS STAGE- 17,281 BBLS, TLTR- 50,021 BBLS.
01:30	05:00	3.5	RU HALLIBURTON WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON ILLUSION CFP AT 21,650', PERFORATED STAGE # 4 FROM 21,432' - 21,633'. PUMP DOWN VOLUME- 713 BBLS, POOH, DROP FRAC BALL.
05:00	06:00	1.0	FRAC STAGE 4.
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.124	94.0	J-55	110	WELDED	
Surface	13-3/8	12.615	54.5	J55	1,105	J55	
Intermediate	10-3/4	9.950	45.5	J-55	5,090	BTC	Cement to surface
Intermediate	7-5/8	6.875	29.7	P110HC	11,695	BTC	Full returns thru both jobs
	5-1/2	4.670	23.0	P-110	22,435	GeoCon BTC	6.5 Stick-up

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	