DAILY REPORT

DATE	July 22, 2017	**API NUMBER**	42495338430000	**REPORT #**	14
WELL	UL Urad 1609-21 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	09:15	3.3	FRAC STAGE 30: RU FRAC CREW AND PT FRAC LINES TO 13, 290 PSI, FRAC STAGE WITH 3,000 GAL ACID, 17,221 BBLS FRAC FLUID, LTR THIS STAGE- 17,485 BBLS, TLTR- 498,040 BBLS. GOOD PRESSURE RESPONSE WHEN BALL SEATED ON FRAC PLUG.
09:15	11:15	2.0	RU COMBATT OILFIELD SOLUTIONS WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON OBSIDIAN FRAC PLUG AT 16,233', PULL UP AND PERFORATED STAGE 31 FROM 16,078' - 16,221'. PUMP DOWN VOLUME- 271 BBLS. MAX PUMP DOWN PSI=6,371 PSI, 1ST RUN ON RE-HEAD. OUT OF HOLE WITH PERF GUNS -- ALL FIRED -- DROP FRAC BALL ON TOP OF 5 1/8" 15K HYDRAULIC FRAC VALVE.
11:15	15:45	4.5	FRAC STAGE 31: RU FRAC CREW AND PT FRAC LINES TO 13,153 PSI, FRAC STAGE WITH 3,000 GAL ACID, 17,105 BBLS FRAC FLUID, LTR THIS STAGE- 17,105 BBLS, TLTR- 515,145 BBLS. GOOD PRESSURE RESPONSE WHEN BALL SEATED ON FRAC PLUG.
15:45	17:30	1.8	RU COMBATT OILFIELD SOLUTIONS WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON OBSIDIAN FRAC PLUG AT 16,062', PULL UP AND PERFORATED STAGE 32 FROM 15,907' - 16,050'. PUMP DOWN VOLUME- 255 BBLS. MAX PUMP DOWN PSI=6,289 PSI, 2ND RUN ON RE-HEAD. OUT OF HOLE WITH PERF GUNS -- ALL FIRED -- DROP FRAC BALL ON TOP OF 5 1/8" 15K HYDRAULIC FRAC VALVE.
17:30	19:30	2.0	PRESSURE TEST, REPAIR LEAKS, AND WAIT FOR 100 MESH SAND TO BE UNLOADED.
19:30	23:45	4.3	FRAC STAGE 32: RU FRAC CREW AND PT FRAC LINES TO 13,244 PSI, FRAC STAGE WITH 3,000 GAL ACID, 17,437 BBLS FRAC FLUID, LTR THIS STAGE- 17,692 BBLS, TLTR- 533108 BBLS. GOOD PRESSURE RESPONSE WHEN BALL SEATED ON FRAC PLUG.
23:45	02:00	2.3	RU COMBATT WL CREW. RIH WITH CCL, PLUG & PERF GUNS. SET HALLIBURTON OBSIDIAN CFP AT 15,895', PERFORATED STAGE # 33 FROM 15,736' - 15,879'. PUMP DOWN VOLUME- 229 BBLS, POOH, DROP FRAC BALL. RDMO IRON MAN MIXING PLANT.
02:00	03:15	1.3	REPAIR PUMPS. REBOOT COMPUTERS IN FRAC VAN. RE-ESTABLISH COMMUNICATION WITH PUMPS.
03:15	06:00	2.8	FRAC STAGE 33
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.124	94.0	J-55	110	WELDED	
Surface	13-3/8	12.615	54.5	J55	1,105	J55	
Intermediate	10-3/4	9.950	45.5	J-55	5,090	BTC	Cement to surface
Intermediate	7-5/8	6.875	29.7	P110HC	11,695	BTC	Full returns thru both jobs
	5-1/2	4.670	23.0	P-110	22,435	GeoCon BTC	6.5 Stick-up

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	