# DAILY REPORT

| | | | | | |
|---|---|---|---|---|---|
| **DATE** | July 28, 2017 | **API NUMBER** | 42495338430000 | **REPORT #** | 18 |
| **WELL** | UL Urad 1609-21 1H | | | | |
| **FIELD** | Phantom (Wolfcamp) | | | | |
| **STATE** | Texas | | | | |

## *OPERATIONS TIME LOG*

| From | To | Hrs | |
|---|---|---|---|
| 06:00 | 07:00 | 1.0 | WODL |
| 07:00 | 18:00 | 11.0 | HELD SAFETY MEETING WITH ALL SUPPORTING VENDORS, RD FLOW IRON FROM FRAC STACK, ND FRAC STACK 5-1/8"X 15K STACK DOWN TO 7-1/16"X 15K BOTTOM MANUAL FRAC VALVE. INSTALL NIGHT CAP ON BOTTOM MASTER VALVE AND SECURE WELLHEAD AND SDFN. RESUME OPERATIONS IN THE A.M. FOR RIGGING LOCATION UP FOR FISHING OPERATIONS. |
| **Total Hours** | | **12.0** | |

**CASING**

| Type | OD | ID | Weight | Grade | Bottom MD | Connection | Remarks |
|---|---|---|---|---|---|---|---|
| Conductor | 20 | 19.124 | 94.0 | J-55 | 110 | WELDED | |
| Surface | 13-3/8 | 12.615 | 54.5 | J55 | 1,105 | J55 | |
| Intermediate | 10-3/4 | 9.950 | 45.5 | J-55 | 5,090 | BTC | Cement to surface |
| Intermediate | 7-5/8 | 6.875 | 29.7 | P110HC | 11,695 | BTC | Full returns thru both jobs |
| | 5-1/2 | 4.670 | 23.0 | P-110 | 22,435 | GeoCon BTC | 6.5 Stick-up |

**TUBING**

| Type | OD | ID | Weight | Grade | Btm Pipe MD | Length | Remarks |
|---|---|---|---|---|---|---|---|
| | | | | | | | |

**SAFETY**

| | | | | | |
|---|---|---|---|---|---|
| **Safety Meeting Topic** | | | | | |
| **Last BOP Test** | | **BOP Test Due** | | **Accidents** | |