DAILY REPORT

DATE	August 1, 2017	**API NUMBER**	42495338430000	**REPORT #**	22
WELL	UL Urad 1609-21 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	07:00	1.0	WODL
07:00	14:30	7.5	HELD SAFETY MEETING WITH ALL SUPPORTING VENDORS. SICP- 5200 PSI, UNLOCK BOP'S AND EQUALIZE SNUBBING STACK. START TO SNUB OOH FROM 5320' LAYING DOWN 170 JTS, 7.9#, P-110, PH-6 HYDRILL TBG.
14:30	15:00	0.5	LAND 10FT PUP JOINT 7.9#, P-110, PH-6 HYDRILL TBG ON SLIP RAMS WITH SNUBBING UNIT AND SHUT IN CUSTOMER BOP'S. LOCK IN SLIP RAMS AND BOP'S AND BLEED OFF SNUBBING STACK.
15:00	16:30	1.5	RD SNUBBING UNIT AND LAY DOWN DERRICK ON FALCON WORK OVER RIG.
16:30	20:30	4.0	MIRU COMBATT WL & TEXAS SERVICES CRANE. CONNECT WIRELINE ROPE SOCKET TO TOP OF FISHING TOOL STRING. NU 80' OF 10K LUBE & GREASE HEAD. SI 5 1/2" CSG 4800#. EQUALIZE 10K LUBE OPEN SLIP RAMS & PIPE RAMS. RAISE FISHING TOOL STRING ABOVE BOTTOM FRAC VALVE, CLOSE BOTTOM FRAC VALVE, RELEASE PRESSURE FROM 10K LUBE. HAD NOTHING IN OVERSHOT, DID NOT RECOVER ANY OF THE FISH. ALL FISHING TOOLS WERE CLEAN & IN GOOD OPERATING CONDITION. OVERSHOT HAD NO SCRAPES OR MARKS INSIDE. NEITHER MILL CONTROL NOR GRAPPLE SHOWED ANY SIGNS OF ENGAGING FISH.
20:30	21:00	0.5	ND 10K LUBE & GREASE HEAD. ND 7 1/16 X 10K SLIP RAM SINGLE BOP. MOVE 2 7/8 PH-6 WORKSTRING TO EDGE OF LOCATION.
21:00	00:00	3.0	RDMO COMBATT WL, TEXAS SERVICE CRANE, J4 TEST PUMP & RIMROCK HYDROWALK.
00:00	06:00	6.0	WELL SHUT IN, WAITING ON COIL TBG UNIT.
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.124	94.0	J-55	110	WELDED	
Surface	13-3/8	12.615	54.5	J55	1,105	J55	
Intermediate	10-3/4	9.950	45.5	J-55	5,090	BTC	Cement to surface
Intermediate	7-5/8	6.875	29.7	P110HC	11,695	BTC	Full returns thru both jobs
	5-1/2	4.670	23.0	P-110	22,435	GeoCon BTC	6.5 Stick-up

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	