DAILY REPORT

DATE	August 11, 2017	**API NUMBER**	42495338430000	**REPORT #**	32
WELL	UL Urad 1609-21 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	21:00	15.0	HELD SAFETY MEETING WITH ALL SUPPORTING VENDORS. CONTINUE CIRCULATING HOLE PUMPING 3 BPM, 3 BPM RETURNS AT KOP, 11,700' W/ ARMADA PUMP, PACKING ON ARMADA PUMP NOW LEAKING. TRY SEVERAL TIMES DURING THE DAY TO REPAIR D-RINGS & PACKING ON CRETIC MAIN PUMP & STANDBY PUMP, PUMPS WOULD LEAK FROM D-RINGS WHEN PRESSURE TESTING AT 6,000#. FINALLY WAS ABLE TO GET BOTH PUMPS TO PRESSURE TEST TO 11,000 PSI. SHUT DOWN ARMADA PUMP. BROKE CIRCULATION W/ BOTH CRETIC PUMPS, 2 BPM EACH PUMP. PUMP 5 MINS, BLEW 2 D-RINGS ON MAIN PUMP. RDMO ARMADA PUMP. RD MOVE CRETIC PUMP TO EDGE OF LOCATION. WAIT ON 2 WADECO PUMPS TO ARRIVE ON LOCATION.
21:00	22:00	1.0	MIRU WADECO PUMPS. TEST PUMPS & LINES TO 10,000#, HELD GOOD 5 MINS. EQUILIZE WELLHEAD, OPEN WELL.
22:00	23:30	1.5	WASH & LOWER BIT, TAG PLUG 25 @ 17,002' CTM, (17,087' WLM) DRILLED IN 6 MIN, PUMPING 4.0 BPM, 21/64CK, RETURNS= 4.0 BPM, WHP= 4,650 PSI, CIRCULATING PRESS= 6,600 PSI, LT - MED SAND, PUMP 10 BBL 96 VIS GEL SWEEP.
23:30	00:00	0.5	WASH & LOWER BIT, TAG PLUG 24 @ 17,167' CTM, (17,247' WLM) DRILLED IN 5 MIN, PUMPING 4.0 BPM, 22/64CK, RETURNS= 4.0 BPM, WHP= 4,500 PSI, CIRCULATING PRESS= 6,900 PSI, LT - MED SAND, PUMP 10 BBL 96 VIS GEL SWEEP.
00:00	00:15	0.3	WASH & LOWER BIT, TAG PLUG 23 @ 17,326' CTM, (17,406' WLM) DRILLED IN 6 MIN, PUMPING 4.0 BPM, 22/64CK, RETURNS= 4.0 BPM, WHP= 4,400 PSI, CIRCULATING PRESS= 6,900 PSI, LT - MED SAND, PUMP 10 BBL 96 VIS GEL SWEEP.
00:15	00:30	0.3	WASH & LOWER BIT, TAG PLUG 22 @ 17,485' CTM, (17,565' WLM) DRILLED IN 6 MIN, PUMPING 4.0 BPM, 22/64CK, RETURNS= 4.0 BPM, WHP= 4,500 PSI, CIRCULATING PRESS= 6,800 PSI, LT - MED SAND, PUMP 10 BBL 97 VIS GEL SWEEP.
00:30	01:00	0.5	WASH & LOWER BIT, TAG PLUG 21 @ 17,641' CTM, (17,725' WLM) DRILLED IN 7 MIN, PUMPING 4.0 BPM, 22/64CK, RETURNS= 4.0 BPM, WHP= 4,650 PSI, CIRCULATING PRESS= 6,800 PSI, LT - MED SAND, PUMP 10 BBL 96 VIS GEL SWEEP.
01:00	01:15	0.3	WASH & LOWER BIT, TAG PLUG 20 @ 17,795' CTM, (17,880' WLM) DRILLED IN 3 MIN, PUMPING 4.5 BPM, 22/64CK, RETURNS= 4.5 BPM, WHP= 4,400 PSI, CIRCULATING PRESS= 6,800 PSI, LT - MED SAND, PUMP 10 BBL 96 VIS GEL SWEEP.
01:15	01:45	0.5	WASH & LOWER BIT, TAG PLUG 19 @ 17,963' CTM, (18,043' WLM) DRILLED IN 5 MIN, PUMPING 4.5 BPM, 22/64CK, RETURNS= 4.5 BPM, WHP= 4,500 PSI, CIRCULATING PRESS= 6,600 PSI, MED SAND, PUMP 10 BBL 97 VIS GEL SWEEP.
01:45	02:00	0.3	WASH & LOWER BIT, TAG PLUG 18 @ 18,122' CTM, (18,205' WLM) DRILLED IN 6 MIN, PUMPING 4.5 BPM, 22/64CK, RETURNS= 4.5 BPM, WHP= 4,400 PSI, CIRCULATING PRESS= 6,900 PSI, MED SAND, PUMP 10 BBL 96 VIS GEL SWEEP.
02:00	06:00	4.0	WASH & LOWER BIT, TAG PLUG 17, PUMP 10 BBL GEL SWEEP, 20 BBL FRESH WATER SPACER, 10 BBL GEL SWEEP, 100 VIS, CIRCULATE SWEEPS OUT OF COIL TBG. MAKING SHORT TRIP TO 11,630' AT REPORT TIME, CIRCULATING PRESSURE 7,000 PSI, WHP 4,300 PSI. HAD NO ABNORMAL DRAG ON SHORT TRIP, MED - SAND. DEPTH 12,300' AT REPORT TIME.
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.124	94.0	J-55	110	WELDED	
Surface	13-3/8	12.615	54.5	J55	1,105	J55	
Intermediate	10-3/4	9.950	45.5	J-55	5,090	BTC	Cement to surface
Intermediate	7-5/8	6.875	29.7	P110HC	11,695	BTC	Full returns thru both jobs
	5-1/2	4.670	23.0	P-110	22,435	GeoCon BTC	6.5 Stick-up

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	