DAILY REPORT

DATE	September 28, 2017	**API NUMBER**	42495338760000	**REPORT #**	5
WELL	UL American Basin 14-21 1H				
FIELD	Phantom (Wolfcamp)				
STATE	TX				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	06:30	0.5	FRAC STAGE 3: RU FRAC CREW AND PT FRAC LINES TO 13,354 PSI, FRAC STAGE WITH 3,500 GAL ACID, 12,094 BBLS FRAC FLUID, LTR THIS STAGE -- 12,391 BBLS, TLTR--41,919 BBLS.
06:30	09:00	2.5	RU COMBATT WL CREW. SI PRESS 8,300 PSI. RIH WITH CCL, PLUG & PERF GUNS, 2ND RUN ON REHEAD, SET HALLIBURTON OBSIDIAN CFP AT 16,292', PERFORATED STAGE #4 FROM 16,162' - 16,281'. PUMP DOWN VOLUME- 383 BBLS. POOH ALL GUNS FIRED, DROP FRAC BALL ON TOP OF 5 1/8" 15K HYDRAULIC VALVE.
09:00	09:45	0.8	R/U STUART PRESSURE CONTROL TO GREASE 7 1/16"15K MANUAL FRAC VALVE -- 5 1/8" 15K MANUAL FRAC VALVE -- 5 1/8" 15K HYDRAULIC FRAC VALVE -- 2 1/16"15K MANUAL WING VALVE -- 3 1/16" 15 MANUAL WING VALVE. FELIX CO.REP. ENSURE ALL VALVES N CORRECT POSITION FOR PUMPING.
09:45	13:30	3.8	FRAC STAGE 4: RU FRAC CREW AND PT FRAC LINES TO 13,395 PSI, FRAC STAGE WITH 3,500 GAL ACID, 12,457 BBLS FRAC FLUID, LTR THIS STAGE- 12,840 BBLS, TLTR- 54,760 BBLS. GOOD PRESSURE RESPONSE WHEN BALL SEATED ON FRAC PLUG.
13:30	16:00	2.5	RU COMBATT WL CREW. SI PRESS 8,520 PSI. RIH WITH CCL, PLUG & PERF GUNS, 3RD RUN ON REHEAD, SET HALLIBURTON OBSIDIAN CFP AT 16,149', PERFORATED STAGE #5 FROM 16,136' - 16,138'. 2ND GUN DID NOT FIRE -- POOH WITH WIRELINE TOOLS.
16:00	16:45	0.8	OUT OF HOLE WITH WIRELINE TOOLS -- LAY DOWN TOOL STRING -- M/U & P/U CCL,DUMMY PLUG & 8 PERF GUNS
16:45	18:30	1.8	RU COMBATT WL CREW. SI PRESS 8,056 PSI. RIH WITH CCL,DUMMY PLUG & PERF GUNS, 4TH RUN ON REHEAD, PERFORATE STAGE 5 FROM 16,020' -- 16,124' PUMP DOWN VOLUME- 660 BBLS. POOH ALL GUNS FIRED, DROP FRAC BALL ON TOP OF 5 1/8" 15K HYDRAULIC VALVE.
18:30	20:30	2.0	FRAC STAGE 5: RU FRAC CREW AND PT FRAC LINES TO 13,475 PSI, FRAC STAGE WITH 3,500 GAL ACID, 5,223 BBLS FRAC FLUID, LTR THIS STAGE 5,883 BBLS, TLTR 60,642 BBLS. STAGE CUT SHORT DUE TO HIGH TREATING PRESSURE.
20:30	22:45	2.3	RU COMBATT WL CREW. RIH WITH CCL, PLUG & PERF GUNS, SET HALLIBURTON OBSIDIAN CFP AT 16,007', PERFORATED STAGE #6 FROM 15,877' - 15,995'. PUMP DOWN VOLUME- 294 BBLS, DROP FRAC BALL.
22:45	03:00	4.3	FRAC STAGE 6: RU FRAC CREW AND PT FRAC LINES TO 13,423 PSI, FRAC STAGE WITH 3,500 GAL ACID, 15,301 BBLS FRAC FLUID, LTR THIS STAGE 15,595 BBLS, TLTR 76,237 BBLS.
03:00	05:15	2.3	RU COMBATT WL CREW. RIH WITH CCL, PLUG & PERF GUNS, SET HALLIBURTON OBSIDIAN CFP AT 15,864', PERFORATED STAGE #7 FROM 15,735' - 15,853'. PUMP DOWN VOLUME- 270 BBLS, DROP FRAC BALL.
05:15	06:00	0.8	FRAC STAGE 7
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.124	94.0	J-55	80		Cut 72.5" Below Ground Level
Surface	13-3/8	12.615	54.5	J-55	1,172	STC	
Intermediate	10-3/4	9.950	45.5	J-55	4,623	BTC	No Cement to surface
Intermediate 2	7-5/8	6.875	29.7	P-110HC	11,046	BTC	Bow Spring every 3rd to surface
	5-1/2	4.670	23.0	P-110	16,818	GeoConn	

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	