DAILY REPORT

DATE	October 13, 2017	**API NUMBER**	42495338760000	**REPORT #**	18
WELL	UL American Basin 14-21 1H				
FIELD	Phantom (Wolfcamp)				
STATE	TX				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	08:00	2.0	HELD SAFETY MEETING. RIG UP FALCON RIG #21. FINISH RU COMBATT WL, 5K LUBE & WL BOP. TEST LUBE TO 4500#, HELD GOOD 5 MINS. RELEASE PRESSURE.
08:00	10:00	2.0	SICP 4100#. EQUALIZE & OPEN FRAC VALVE. RIH W/ 4.50 GAUGE RING & JUNK BASKET TO 11,254', WLM, HIT NO OBSTRUCTIONS. POH W/ GAUGE RING & JUNK BASKET.
10:00	13:30	3.5	RIH W/ ROPE SOCKET, CCL, BAKER 20 SETTING SLEEVE, NICKEL COATED 2.313" X- PROFILE STINGER, NICKEL COATED W&M SERVICES 5 1/2 - 23#, WIRELINE SET AS1X PACKER, 6FT 2-7/8" NICKEL COATED PUP JNT, NICKEL COATED XN- NIPPLE W/ 2.313" PROFILE, 2.20 NO/GO, DOUBLE 10K CERAMIC DISC, WIRELINE ENTRY GUIDE. SET PACKER AT 11,175' CORRELATED TO SHORT JOINT AT 11,144' - 11,166'. SICP 4,100#. POH W/ WIRELINE & SETTING TOOLS. CSG PRESSURE BLED DOWN 4,100# TO 1,100# WHILE POH. BLED CSG DOWN TO BUSTER TANK 1,100# TO 0# IN 1 MIN. MONITOR CSG 30 MINS, PRESSURE REMAINED 0#, NO FLOW, PACKER & DISC HOLDING.
13:30	15:00	1.5	RDMO COMBATT WL , 5K LUBE & WL BOP.
15:00	21:00	6.0	PU & RIH W/ 4 1/2" OD WM SERVICES T-2 ON-OFF TOOL, 1 JT 2 7/8", 6.5#, L-80, EUE, 8RD TBG, 2.313 X-NIPPLE, 340 JTS 2 7/8", 6.5#, L-80, EUE, 8RD TBG, TAG & LATCH ON TO TOP OF PACKER TOP AT 11,175', TM. RELEASE ON-OFF TOOL FROM PACKER. SPACE OUT & LAND TBG W/ HANGER AT 11,175' TM.
21:00	03:00	6.0	ND 7 1/16 10K HYD BOP, 7 1/16 10K X 7 1/16 15K SPOOL & 7 1/16 15K FRAC VALVE. REPLACED 6 LOCKIN PINS ON B-SECTION DUE TO PINS BEING DAMAGED DURING FRAC REPLACING FRAC VALVE AN LUBRICATING IN HANGER . NU 5K PRODUCTION TREE. GE TEST TREE SEALS TO 10,000 PSI, HELD GOOD 10 MINS. RELEASE PRESSURE. RU IRON MAN TEST PUMP ON 5 1/2 CSG. PRESSURE 5 1/2 CSG TO 600 PSI, HELD GOOD 15 MINS. RELEASE PRESSURE.
03:00	04:00	1.0	RDMO FALCON WORKOVER RIG.
04:00	05:00	1.0	MIRU AXIO SLICKLINE UNIT. RIH W/ 1.750 OD TWO STEP CHISEL TO 11,000'. PRESSURE TBG TO 4,700 PSI. TAG & BUST CERAMIC DISC AT 11,168', SLM, TBG PRESSURE FELL TO 3,900 PSI. POOH W/ SLICKLINE & 1.750 OD TWO STEP CHISEL.
05:00	05:30	0.5	RDMO AXIO SLICKLINE UNIT & IRON MAN TEST PUMP. SITP- 3,900 PSI. SICP- 0 PSI.
05:30	06:00	0.5	PLUMB 5K TREE IN TO FLOWBACK TANK, TURN WELL OVER TO PRODUCTION AT REPORT TIME.
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.124	94.0	J-55	80		Cut 72.5" Below Ground Level
Surface	13-3/8	12.615	54.5	J-55	1,172	STC	
Intermediate	10-3/4	9.950	45.5	J-55	4,623	BTC	No Cement to surface
Intermediate 2	7-5/8	6.875	29.7	P-110HC	11,046	BTC	Bow Spring every 3rd to surface
	5-1/2	4.670	23.0	P-110	16,818	GeoConn	

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks
Other					25	25	KB MEASURMENT
Tubing Hanger	7.000				26	1	TBG HANGER
Tubing	2.875		6.5	L-80	58	33	1 JNT 2 7/8 6.5# EUE 8RD
Pup Joint	2.875		6.5	L-80	66	8	1-8' PUP-JNT 2 7/8" L-80 6.5#
Tubing	2.875		6.5	L-80	11,153	11,087	339 JTS OF 2 7/8" L-80 6.5# 8RD EUE
Profile Nipple	2.875				11,154	1	X PROFILE NIPPLE W/ 2.313" ID, 2.205" NG
Tubing	2.875		6.5	L-80	11,187	33	1-JTS 2.875", 6.50#, L-80, EUE, 8-RD TUBING

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	