EP ENERGY

Daily Operations Report Onshore

Well Name/Wellbore No.: UNIVERSITY CENTRAL 0112MH/00

Country: USA
State: TEXAS
Field: WOLFCAMP CENTRAL
Supervisors: D.J. GOSS / V.O.
Engineer/Manager: SCHMELTZ, PETER / GRUBB, ALLEN

Report Number: 047
Report Date: 05/28/2017
Spud Date: 01/08/2017
Release Date:
DOE: 88 DOL: 47 AFE Days: 8.00
Last BOP T.: CSG Test:

Event: COMPLETION LAND
Safety Meeting Topic:

Location: Lat: 31° 9' 23.11035 N
Long: 101° 41' 7.17854 W

API #: 4238339738
Rig:
Rig Phone:
KB(ft): 2,963.01
POB: 24 Manhours: 288.00

Current Activity: CONTINUE DRILLING PLUGS
24 Hr Summary: CONTINUE DRILLING OUT PLUG TO TOP OF FISH
24 Hr Forecast: CONTINUE DILLING PLUG TO TOP OF FISH POOH

OPERATION DETAILS

FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION
06:00	06:10	0.17	P	CTU	40	WASH	CONT WASHING DOWN TO PLUG 35
06:10	07:45	1.58	P	CTU	40	WASH	TAG PLUG # 35 @ 15,457' - 8 MIN , CIRC 4,400 PSI, WHP 1,120 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 5 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
07:45	10:15	2.50	P	CTU	40	WASH	TAG PLUG # 36 @ 15,658' - 13 MIN , CIRC 4,400 PSI, WHP 1,120 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 5 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
10:15	12:35	2.33	P	CTU	40	WASH	TAG PLUG # 37 @ 15,862' - 9 MIN , CIRC 4,400 PSI, WHP 1,120 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 5 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
12:35	15:20	2.75	P	CTU	40	WASH	TAG PLUG # 38 @ 16,067' - 9 MIN , CIRC 4,400 PSI, WHP 1,120 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 5 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
15:20	17:40	2.33	P	CTU	40	WASH	TAG PLUG # 39 @ 16,265' - 12 MIN , CIRC 4,400 PSI, WHP 1,120 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 10 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
17:40	20:35	2.92	P	CTU	40	WASH	TAG PLUG # 40 @ 16,473' - 6 MIN , CIRC 4,400 PSI, WHP 1,200 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 10 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
20:35	00:20	3.75	P	CTU	40	WASH	TAG PLUG # 41 @ 16,675' - 5 MIN , CIRC 4,200 PSI, WHP 1,200 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 10 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
00:20	04:05	3.75	P	CTU	40	WASH	TAG PLUG # 42 @ 16,874' - 7 MIN , CIRC 4,400 PSI, WHP 1,200 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 10 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG
04:05	06:00	1.92	P	CTU	40	WASH	TAG PLUG # 43 @ 17,072' -17 MIN , CIRC 4,400 PSI, WHP 1,120 PSI, PUMP RATE 4.5 BPM, RETURN RATE 4.6 BPM, PUMPED A 10 BBL GEL SWEEP 50 VIS AND CONT TO NEXT PLUG

Daily Operations Comments:

CASING

Size(in)	MD(ft)/TVD(ft)	LOT(ppg)
14.000	67.00 / 67.00	
9.625	922.00 / 922.00	

FLUIDS

Fluids Co:
Fluids Eng:
Pit Temp:
Density:
Brine Type:
Gel Type:
Viscosity:
Nitrogen:
NTU:

FLOWBACK

Gas Rate:
Choke Size:
Avg. Tbg. Press:
Avg. Csg. Press:
Fluid Rate (Water):
Fluid Rate (Oil):
Tot. Load Recovered:

COMPLETION STRING DETAILS

Down Hole Tool Co: Tool Sup:

Qty	Description	ID	OD	Top Set

PERFORATIONS

Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments